

ERLDC, KOLKATA
TRANSMISSION ELEMENTS OUTAGE PROPOSED IN 173rd OCC MEETING OF ERPC

SI	NAME OF THE ELEMENTS	FROM		TO		REMARKS	S.D availing agency	Reason	Pre Meeting Comment by ERLDC		SUBJECT TO CONSENT FROM AGENCY	Remarks from Indenting Agencies	NLDC Comments
		DATE	TIME	DATE	TIME				Information Required	Remarks			
1	220 KV Gaya(PG)-Dehri ckt 1 and ckt 2	24-Nov-20	7:00	24-Dec-20	15:00	ODB	BSPTCL	OPGW installation in live line		Line Will trip for Transient SLG Fault		Auto Reclosure shutdown Work will be	
2	220 KV Gaya(PG)-Dehri ckt 1 and ckt 2	25-Nov-20	7:00	25-Nov-20	15:00	ODB	BSPTCL	-		Pusauli-Dehri Should be in service		Dehri will avail power from Pushauli(PG)	
3	220 KV Gaya(PG)-Dehri ckt 1 and ckt 2	29-Nov-20	7:00	29-Nov-20	15:00	ODB	BSPTCL	For safety purpose during OPGW installation		Pusauli-Dehri Should be in service		Dehri will avail power from Pushauli(PG)	
4	400 kV Farakka Gokarna	30-Nov-20	7:00	4-Dec-20	16:00	OCB	POWERGRID, ER-I	For charging of New Purnea Gokarna and New Purnea Farakka through ERS arrangement due collapse tower loc 1103 in river Ganga.	Detailed Work Plan/ Sketch to be submitted	Gokarno Sagardighi Should be available	WB		
5	765KV Angul-Srikakulam Line-2 along with 240MVAR LR at Angul	30-Nov-20	7:00	30-Nov-20	16:00	ODB	ER-II/Odisha/Angul	Line Maintenance Work and Line reactor AMP	May be availed after winter (will be reviewed in Feb'21 OCC)	ER-SR TTC to be reduced to 2650 MW	NLDC		Approved in SRPC occ meeting. TTC Reduction upto 900 MW in the ER-SR corridor during the shut down period
6	Shutdown of Kahalgaon- Banka Ckt-2	30-Nov-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	Shutdown required for OPGW installation from Kahalgaon Gantry to Tower no. 43 (diverted portion) of Kahalgaon- Banka		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
7	A/R Switch Off of 400 kV	30-Nov-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	AR Switch Off		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
8	765 kV Main bay of 765 kV BR-1 (701) at Gaya	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
9	A/R of 400 KV Patna-Kisanganj-II	1-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-I	For OPGW installation work		Line Will trip for Transient SLG Fault			
10	A/R of 400 KV Biharsharif-Banka-II	1-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-I	For OPGW installation work		Line Will trip for Transient SLG Fault			
11	A/R of Biharsharif Koderma II	1-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-I	For OPGW installation work		Line Will trip for Transient SLG Fault			
12	A/R of Ranchi Maithon RB II	1-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-I	For OPGW installation work		Line Will trip for Transient SLG Fault			subject to consent of NRPC
13	401 DHALKEBAR-2 MAIN BAY AT MUZAFFARPUR	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			subject to consent of NRPC
14	765KV S/C GAYA-VARANASI-I	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-I	Pollution cleaning at Total -05 nos location		Other Ckt should be available	NLDC		subject to consent of NRPC
15	400 KV BIHARSHARIF - VARANASI CKT - I	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer insulator at road/river/rail/power line crossings Total 60 locations Completed - Nil To be completed 40		Ckt-2 Should be available	NLDC		
16	A/R OF 400 KV BIHARSHARIF - VARANASI CKT - II	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -VARANASI CKT - II		Line Will trip for Transient SLG Fault			subject to consent of NRPC
17	A/R OF BARH MOTIHARI II	1-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER-I	LIVE LINE OPGW INSTALLATION WORK		Line Will trip for Transient SLG Fault			
18	A/R OF MOTIHARI GORAKHPUR II	1-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER-I	LIVE LINE OPGW INSTALLATION WORK		Line Will trip for Transient SLG Fault			
19	400 KV BIHARSHARIF-MUZAFFARPUR-II	1-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of porcelain insulators with polymer insulator	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available			
20	A/R of 400 KV BIHARSHARIF-MUZAFFARPUR-I	1-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	To facilitate the s/d of 400 KV BSF-MUZ-II		Line Will trip for Transient SLG Fault			
21	400KV Koderma - Biharsharif-I	1-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.		Other Ckt should be available	DVC		
22	A/R of 400KV Koderma - Biharsharif-II	1-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.		Line Will trip for Transient SLG Fault			
23	220 KV Darbhanga Motihari	1-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	Power line crossing of Sitamarhi Darbhanga T/L		Other Ckt should be available	BSEB		
24	400KV Main bay Bongaigaon #1 at Binaguri	1-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-II	Upgradation of 412 Bay under ERSS-XX	Detailed Work Plan to be submitted	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
25	400KV BINAGURI-RANGPO-1 line	1-Dec-20	7:00	31-Dec-20	16:00	OCB	POWERGRID ER-II	Dismantling of ACSR Conductor & re-stringing with HTLS Conductor	Weekly work status update	Kishanganj link to Sikkim Should be available			
26	400KV BINAGURI-RANGPO-2 line	1-Dec-20	7:00	31-Dec-20	16:00	OCB	POWERGRID ER-II	Dismantling of ACSR Conductor & re-stringing with HTLS Conductor	Weekly work status update	Kishanganj link to Sikkim Should be available			Subject to Bhutan consent.
27	80 MVAR Alipurduar #1 LR at Binaguri	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor SD to be avoided in lean winter season			
28	400 KV Binaguri-Tala Line 1	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAI for fixing of span marker/aviation light at section 286-288		Other Ckt should be available			
29	220KV Siliguri-Kishanganj-1 line	1-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-II	NH crossing work 168-169 & 187-188	Detailed Work Plan/ Sketch to be submitted	400 kV Connectivity Should be available			
30	220KV Siliguri-Kishanganj-2 line	1-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-II	NH crossing work 168-169 & 187-189	Detailed Work Plan/ Sketch to be submitted	401 kV Connectivity Should be available			
31	400KV Rangpo-Dikchu line	1-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-II	For stringing work of 400KV LOOP OUT in Multi Ckt portion in Top Phase of Ckt -2	Detailed Work Plan/ Sketch to be submitted	May be taken after Return of Binaguri Rangpo			
32	400 KV S/C Sagardighi-Subhashgram line	1-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	Replacement of broken insulator & Rectification of all shut down nature of works.	Detailed Status of Work done/ Pending work needs to be submitted	Jerrat Sagardighi Should be available	WB		
33	400KV Maithon-Kahalgaon-2 line	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-II	Relay testing and Bay AMP work		Other Ckt should be available			
34	400KV Maithon-Right Bank # I	1-Dec-20	7:00	4-Dec-20	16:00	OCB	POWERGRID ER-II	Re conductoring work	Detailed Work Plan to be submitted/ May be availed when one MPL unit is under overhauling	Other Ckt should be available	MPL		
35	A/R 400KV Maithon-Right Bank # II	1-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-II	To be kept in Non-Auto Mode during reconductorng of 400KV Maithon- RB# I line for safety measure		Line Will trip for Transient SLG Fault			
36	400KV RBTPS-Ranchi I&II	1-Dec-20	7:00	2-Dec-20	16:00	OCB	POWERGRID ER-II	PL Crossing during Re-conductorng work of Maithon - Right Bank # I Line	Detailed Work Plan to be submitted/ May be availed when one MPL unit is under overhauling	Other ckt from RTPS should be available	MPL		

37	400 KV Main Bus-I at Subhasgram	1-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	For dismantling of old 407 & 410 Bay Bus Isolator and installation & commissioning of new 407 & 410 Bay Bus isolator under ERSS - XVIII Project. & Bay Stability Test	Detailed Work Plan to be submitted	Other Bus Should be available	WB	400 KV Main Bus-1 will be under Shutdown.
38	A/R in non-auto mode in 400KV Teestalli-Kishangani TL	1-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement)		Line Will trip for Transient SLG Fault		
39	A/R in non-auto mode in 132KV Rangpo-Chuzachen-I & II	1-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement)		Line Will trip for Transient SLG Fault		
40	A/R in non-auto mode in 400KV Mejia-Jamshedpur TL	1-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work under ERSS-XVIII TBCB Project (765KV Ranchi-Midinipur)		Line Will trip for Transient SLG Fault		
41	400KV Maithon-Jamshedpur TL	1-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work under ERSS-XVIII TBCB Project (765KV Ranchi-Midinipur). For OPGW installation Work in section with old/damaged earthwire	Why line shutdown is required may be explained	Maithon-Mejia-Jamshedpur should be available		Line shutdown was already availed for 17-18th November.
42	A/R in non-auto mode in 400KV Andal-Jamshedpur-I	1-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work in MultiCkt portion under ERSS-XVIII TBCB Project (765KV Ranchi-Midinipur)		Line Will trip for Transient SLG Fault		Approved in SRPC occ meeting. TTC Reduction upto 900 MW in the ER-SR corridor during the shut down period
43	400kV Binaguri-Bongaigaon-2	1-Dec-20	8:00	1-Dec-20	16:00	ODB	POWERGRID NER	AMP of line reactor (where line will be out of service due to clearance issue while working on L/R)		Other Ckt should be available	NLDC	
44	765KV Angul-Srikakulam Line-1 along with 240MVAR LR at Angul	1-Dec-20	7:00	1-Dec-20	16:00	ODB	ER-II/Odisha/Angul	Line Maintenance Work and Line reactor AMP	May be availed after winter (will be reviewed in Feb21 OCC)	ER-SR TTC to be reduced to 2650 MW	NLDC	
45	315MVA, ICT-2 at Bolangir	1-Dec-20	7:00	9-Dec-20	16:00	OCB	ER-II/Odisha/Bolangir	Internal inspection and Bushings lead connection checking due to rise in fault gases.		Line Will trip for Transient SLG Fault	GRDCO	
46	315 MVA ICT-2 at Bolangir	1-Dec-20	7:00	1-Dec-20	16:00	ODB	ER-II/Odisha/Bolangir	AMP for 315MVA ICT-2		Other ICT(s) Should be available	GRDCO	
47	220KV Side Bay of 315MVA ICT-2 (212 BAY) at Bolangir	1-Dec-20	7:00	1-Dec-20	16:00	ODB	ER-II/Odisha/Bolangir	AMP for 212 52CB and 212 CT		May be Charged with Transfer Bus		
48	Main Bay of 400kV Bolangir line (415 Bay) at Jeypore	1-Dec-20	7:00	1-Dec-20	16:00	ODB	ER-II/Odisha /Jeypore	For AMP Work of 415 Bay	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
49	315 MVA ICT#2 at Rourkela	1-Dec-20	7:00	5-Dec-20	16:00	OCB	ER-II/ODISHA/ROURKELA	Commissioning works related to Parallelling of ICTs		Line Will trip for Transient SLG Fault	GRDCO	May be allowed
50	Main bay 404 of 400KV Sundargarh-Rourkela ckt-2 at Sundargarh	1-Dec-20	7:00	1-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
51	765kV Sundargarh-Angul Line-I	1-Dec-20	7:00	1-Dec-20	12:00	ODB	ER-II/Odisha/Sundargarh	Guy arrangement works for system improvement		Other Ckt should be available	NLDC	
52	A/R OF 400KV Sundargarh-Raigarh Ckt #1&3	1-Dec-20	7:00	25-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	For PID Testing of Porcelain Insulator. Only Auto reclose		Line Will trip for Transient SLG Fault		
53	765KV Sundargarh-Angul Ckt #1	1-Dec-20	7:00	10-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	Delta A type tower strenthening and TL Maint work		Line Will trip for Transient SLG Fault	NLDC	
54	A/R to be in non automode of 400 kV Baripada-Duburi Line	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Additional Requirement)"		Line Will trip for Transient SLG Fault		Approve by SRPC OCC.
55	A/R to be in non automode of 400 kV Dubur-Pandabilli Line	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Additional Requirement)"		Line Will trip for Transient SLG Fault		Subject to WRPC consent.
56	A/R to be in non automode of 400 kV Pandabilli-Mendhasal Ckt 2	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Additional Requirement)"		Line Will trip for Transient SLG Fault		
57	A/R to be in non automode of 400 kV Angul-GMR Ckt 1	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"		Line Will trip for Transient SLG Fault		Approved in SRPC occ meeting. TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period
58	A/R to be in non automode of 400 kV Angul-JITPL Ckt 1	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	Detailed Work Plan to be submitted	Other ICT(s) Should be available		
59	A/R to be in non automode of 400kV Angul-GMR Ckt 2	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	Detailed Work Plan to be submitted	ER SR TTC, Gazuwak to be restricted to 350 MW		May be allowed
60	A/R to be in non automode of 400 kV Angul-JITPL Ckt 2	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	May be availed after winter (will be reviewed in Feb21 OCC)	Reactor shutdown in lean winter season should be avoided		
61	A/R to be in non automode of 765 kV Angul-Srikakulam Ckt 1	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	Detailed Work Plan to be submitted	Other Ckt should be available	NLDC	
62	KTTP-Arambagh 400 KV Ckt	1-Dec-20	7:00	1-Dec-20	16:00	ODB	WBSETCL	CT & CVT testing				
63	400 KV MB-II at Kharagpur	1-Dec-20	7:00	7-Dec-20	16:00	ODB	WBSETCL	Maintenance Work of PG Isolator against bus -II of different feeders		Othe bus Should be avaialbe		Subject to NERPC consent. Location details to be shared.
64	NJP-Binaguri(PG) 220 KV Bus sec-I	1-Dec-20	7:00	1-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance Work (Main Bus Side Isolator, clamps and connectors on Main Bus)		Othe Bus Sectionalizer should be available		Subject to NERPC consent.
65	400 KV D/C Alipurduar-Bongaigaon Ckt-01	1-Dec-20	7:00	1-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Should not condied with Binaguri Bongaigaon	NLDC	
66	A/R OF 400 KV D/C Alipurduar-Bongaigaon Ckt-02	1-Dec-20	7:00	1-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault		May be allowed
67	STATCOM	1-Dec-20	7:00	1-Dec-20	12:30	ODB	ER-II/ODISHA/ROURKELA	For Rotation of Coupling Xmer Units (Taking B Phase into service)		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
68	400KV Allahabad Line Reactor Bay (CWL29Q50) at Pusauli	2-Dec-20	7:00	5-Dec-20	16:00	OCB	POWERGRID ER1	Overhauling of CWL29Q50-Y phase Pole		Reactor shutdown in lean winter season should be avoided		
69	765 KV Tie bay of 765 kV BR-1 (702) at Gaya	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete	NLDC	
70	400 KV Gaya -Maithon Transmission Line Ckt-I	2-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-1	for replacement of Porcelain Insulator with (CLR) Polymer Insulator at Major crossings.	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available		
71	500MVA ICT-1 AT NEW PURNEA	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available	BSEB	
72	220KV SIDE ICT-2BAY (209) AT RANCHI	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available		Subject to NRPC consent.
73	315 MVA ICT 4 at Biharsharif	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available	BSEB	Subject to NRPC consent.

74	402 DHALKEBAR-2-ICT-3 TIE BAY AT MUZAFFARPUR	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			Subject to NRPC consent.
75	765KV S/C GAYA-VARANASI-II	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	Pollution cleaning at Total 03 nos. location		Other Ckt should be available	NLDC		Subject to NRPC consent.
76	400 KV BIHARSHARIF - VARANASI CKT - II	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Total 60 locations. Completed - Nil. To be completed 40 TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT - I		Other Ckt should be available	NLDC		Subject to Bhutan consent.
77	A/R OF 400 KV BIHARSHARIF - VARANASI CKT - I	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I			Line Will trip for Transient SLG Fault	NLDC		
78	400 KV BARH-GORAKHPUR 1	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OF FLASHED INSULATOR at loc 14		Other Ckt should be available	NLDC		
79	400 KV Binaguri-Tala Line 2	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAJ for fixing of span marker/aviation light at section 286-288		Other Ckt should be available	NLDC		
80	400/220 KV 315 MVA ICT-V at Malda	2-Dec-20	7:00	4-Dec-20	16:00	OCB	POWERGRID ER-II	Tertiary Y-ph Bushing replacement owing to high tan-delta value		Other ICT(s) Should be available	WB	Will not be taken if availed in Nov-20.	
81	132KV Rangpo-Gangtok-II	2-Dec-20	7:00	2-Mar-21	16:00	ODB	POWERGRID ER-II	For shorting 132KV Rangpo-Gangtok-II with 132KV Rangpo-Rangit at loc 4 for bypassing of Rangpo S/S in order to carry out rectification of MC loc 21 which got bent due to landslide during monsoon.After shorting/S/D return,The line shall become 132KV Rangit-Gangtok(74KM). This arrangement shall continue for 03 months till rectification of tower no 21	Detailed Work Plan/ Sketch to be submitted	Other Ckt should be available			
82	132KV Rangpo-Rangit	2-Dec-20	7:00	2-Mar-21	16:00	ODB	POWERGRID ER-II	For shorting 132KV Rangpo-Gangtok-II with 132KV Rangpo-Rangit at loc 4 for bypassing of Rangpo S/S in order to carry out rectification of MC loc 21 which got bent due to landslide during monsoon.After shorting/S/D return,The line shall become 132KV Rangit-Gangtok(74KM). This arrangement shall continue for 03 months till rectification of tower no 21.	Detailed Work Plan/ Sketch to be submitted	Rangit Rammam and Kerseong Should be available			
83	400KV ICT-1 MAIN BAY(401) at Angul	2-Dec-20	7:00	2-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete.			
84	Jeypore-Rengali Tie Bay (402) at Indravati	2-Dec-20	7:00	2-Dec-20	16:00	ODB	ER-II/Odisha/Indravati	AMP works of Jeypore-Rengali Tie Bay (402) During this shutdown Power flow will not be interrupted.	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Both Main bay should be available, at least two dia should be complete			Approved in SRPC occ meeting. TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period
85	Tie Bay of 400kV Bolangir-Gazuwaka-II Line (414 Bay) at Jeypore	2-Dec-20	7:00	2-Dec-20	16:00	ODB	ER-II/Odisha /Jeypore	For AMP Work of 414 Bay	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Both Main bay should be available, at least two dia should be complete			
86	400 KV Rourkela-Chaibasa # 1 LINE	2-Dec-20	7:00	2-Dec-20	13:00	ODB	ER-II/ODISHA/ROURKELA	FOR TAKING THE LINE REACTOR OUT OF SERVICE FOR GASKET REPLACEMENT & OVERHAULING WORKS TO ARREST OIL LEAKAGES		Other Ckt should be available			May be allowed
87	50 MVar, 400 KV CHAIBASA # 1 LINE REACTOR at Rourkela	2-Dec-20	7:00	14-Dec-20	16:00	OCB	ER-II/ODISHA/ROURKELA	GASKET REPLACEMENT & OVERHAULING WORKS TO ARREST OIL LEAKAGES	Detailed Work Plan to be submitted	Not possible on Same day as Jeypore Indravati			
88	Tie bay 405 of 400KV Sundargarh-Rourkela ckt-2 at Sundargarh	2-Dec-20	7:00	2-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Both Main bay should be available, at least two dia should be complete			
89	765KV Sundargarh-Angul Line-II	2-Dec-20	7:00	2-Dec-20	12:00	ODB	ER-II/Odisha/Sundargarh	Guy arrangement works for system improvement		Other Ckt should be available	NLDC		
90	220 KV Purnea(PG)-Begusarai ckt 1	2-Dec-20	7:00	2-Dec-20	16:00	ODB	BSPTCL	For tree pruning and jumper tightening work		Other Ckt should be available		Begusarai will avail power from alternate sources.	
91	315MVA 400/220KV ICT#2 at BTPS-A, DVC	2-Dec-20	7:00	2-Dec-20	16:00	ODB	S/Y Maintenance, BTPS-A, DVC	for preventive maintenance of Bay		Other ICT(s) Should be available			
92	220kV Kaniha-TTPS ckt(Loc 29 to 98)	2-Dec-20	7:00	2-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line		Other Ckt should be available		220kV Rengali PH-Kaniha and 220kV Rengali PH-TTPS ckt will remain in service	
93	Kharagpur- Baripada 400 KV Ckt	2-Dec-20	7:00	2-Dec-20	16:00	ODB	WBSETCL	Main bus-ii, line & transfer bus isolator maintenance		Other Ckt should be available			Subject to NERPC consent. Location details to be shared.
94	Jeerat-Rajarahat(PG) 400 KV Ckt	2-Dec-20	7:00	10-Dec-20	16:00	OCB	WBSETCL	Modification of terminal arrangement for construction of proposed 400 KV GIS at Jeerat		Other Ckt should be available			Subject to NERPC consent. Location details to be shared.
95	NJP-Binaguri(PG) 220 KV Bus sec-II	2-Dec-20	7:00	2-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance Work (Main Bus Side Isolator, clamps and connectors on Main Bus)		Other Bus Sectionalizer should be available			
96	A/R OF 400 KV D/C Alipurduar-Bongaigaon Ckt-01	2-Dec-20	7:00	2-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			May be allowed
97	400 KV D/C Alipurduar-Bongaigaon Ckt-02	2-Dec-20	7:00	2-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available	NLDC		
98	201- Bay (500 MVA ICT-1 Bay at 220 KV side) at Pusaui	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Other ICT(s) Should be available			
99	765 KV side Main bay of 765/400 KV ICT-1 (703) at Gaya	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
100	400 KV Bay No.- 414 (Tie Bay of 400 KV 125 Mvar B/R-2 & Future Bay) at Lakhisarai	3-Dec-20	7:00	3-Dec-20	14:00	ODB	POWERGRID ER-1	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			
101	400KV Tie bay(414) of 3 X 500MVA ICT-1 and Ranchi-4 line at New Ranchi	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			

102	220 KV NEWPURNEA-PURNEA-1 (201-52) AT NEW PURNEA	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Ckt should be available		
103	TIE BAY OF ICT-2 & RGP-1 (405) AT RANCHI	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		Why D/C line shutdown required??
104	220 KV BAY OF ICT 4 BSEB side at Biharsharif	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available		Subject to NRPC consent.
105	404 DHALKEBAR-1 MAIN BAY AT MUZAFFRPUJ	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		Subject to NRPC consent.
106	400 KV D/C SASARAM-ALLAHABAD LINE	3-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	Pollution cleaning at Total 10 locations		Other Ckt should be available	NLDC	Subject to NRPC consent.
107	A/R OF 400 KV SASARAM-VARANASI LINE	3-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	To facilitate the S/D of 400 KV Sasaram-Alahabad Line		Line Will trip for Transient SLG Fault	NLDC	
108	400 KV BIHARSHARIF - VARANASI CKT- I	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Total 60 locations. Completed - Nil. To be completed- 40		Other Ckt should be available		
109	A/R OF 400 KV BIHARSHARIF - VARANASI CKT- II	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT- II		Line Will trip for Transient SLG Fault		
110	400KV FILTER-1 Main Bay at Alipurduar	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	Bay AMP Work		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
111	80 MVAR Alipurduar #2 LR at Binaguri	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work	May be availed after winter (will be reviewed in Feb21 OCC)	Reactor shutdown in lean winter season should be avoided		
112	400 KV Binaguri-Tala Line 3	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAI for fixing of span marker/aviation light at section 281-283		Other Ckt should be available	NLDC	
113	220 KV BUS-1 at Rangpo	3-Dec-20	7:00	4-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Other Bus Should be available		ERSS-XX PROJECT
114	220 KV Malda-Gazole-I	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Work		Other Ckt should be available	WB	
115	400 KV S/C FARAKKA SAGARDIGHI-II	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	Rectification of Shutdown nature Defects at various locations of Transmission line		Other Ckt should be available		
116	400 KV Bus-1 at Durgapur	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	Bus side Isolator alignment works and lightness of Bus.		Other Bus Should be available	WB/DVC	400 KV BUS- II, III & IV shall remain in service.
117	400KV, 50MVAR Gaya-2 LR at Maithon	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work of Line reactor and LR Bay.	May be availed after winter (will be reviewed in Feb21 OCC)	Reactor shutdown in lean winter season should be avoided		
118	220 KV Maithon-Dhanbad I&II	3-Dec-20	8:00	4-Dec-20	18:00	ODB	POWERGRID ER-II	PL Crossing during Re-conducting work of Maithon - Right Bank # I Line		Dhanbad Giindii and Dhanbad CTPS should be available	JSEB	
119	400KV Rajarhat-Jeerat circuit Along with 400KV Jeerat-Bakreshawar and 400KV Jeerat-sagardighi line	3-Dec-20	06:00:00	4-Dec-20	17:00:00	ODB	POWERGRID ER-II	S/D for stringing work of L/LO of Subhashgram-Sagardighi at Jeerat.	Detailed Work Plan to be submitted	Other Ckt from Rajarhat and Subhasgram Should be available	WB	ERSS-XV WORK FOR FORMATION OF SGTTPP- JEERAT & JEERAT - SUBHASGRAM.
120	400 KV S/C Sagardighi - Jeerat TL (PGCIL)	3-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-II	Stringing b/w AP 149/0 to AP150/0 of 765 KV D/C Medinipur-Jeerat TL Over existing 400 KV S/C Sagardighi - Jeerat TL (PGCIL)		Sagardighi Subhasgaram Should be available	WB	
121	A/R in non-auto mode in 400KV Maithon-Jamshedpur TL	3-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work under ERSS-XVIII TBCB Project (765KV Ranchi-Midinipur)		Line Will trip for Transient SLG Fault		
122	400KV Meja-Jamshedpur TL	3-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work under ERSS-XVIII TBCB Project (765KV Ranchi-Midinipur). For OPGW installation Work in section with old/damaged earthwire		Jamshedpur-Maithon Should be available		
123	TIE BAY (402) OF 400KV ICT-1 & BOLANGIR LINE at Angul	3-Dec-20	7:00	3-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Both Main bay should be available, at least two dia should be complete		May be allowed
124	Main Bay of 315 MVA ICT-2(404 BAY) at Bolangir	3-Dec-20	7:00	3-Dec-20	16:00	ODB	ER-II/Odisha/Bolangir	AMP for 404 52CB & 404 CT	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		May be allowed
125	220 KV Bus-Coupler Bay (Bay No-204) at Rengali	3-Dec-20	7:00	3-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP & Isolator alignment work and interlock checking		Element Should be equally distructed on Each Bus		
126	Main bay 406 of 765/400KV 1500MVA ICT-2 at Sundargarh	3-Dec-20	7:00	3-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC	
127	765kV Sundargarh-Angul Line-III	3-Dec-20	7:00	3-Dec-20	12:00	ODB	ER-II/Odisha/Sundargarh	Guy arrangement works for system improvement		Other Ckt should be available	NLDC	
128	220 KV Muzafferpur(PG) - Hazipur D/C T/L	3-Dec-20	7:00	3-Dec-20	14:30	ODB	BSPTCL	For stringing work of 220 KV Muz(PG)-Goraul D/C T/L		Other Ckt should be available		Hajipur will avail restricted power from BTPS
129	220 KV Gaya(PG)-Dehri ckt 1 and ckt 2	3-Dec-20	7:00	3-Dec-20	15:00	ODB	BSPTCL	For safety purpose during OPGW installation		Other Ckt should be available		Dehri will avail power from Pushajur(PG)
130	400KV Bus-II at Meramundali	3-Dec-20	7:00	3-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Bus Should be available		All the feeders shall remain in service through 400KV Bus -I
131	220kV Bolangir New-Bolangir PG ckt-I	3-Dec-20	7:00	3-Dec-20	14:00	ODB	GRIDCO	Replacement of B-Phase wavetrap jumper of the circuit.		Other Ckt should be available		220kV Bolangir New-Bolangir PG ckt-II and 220kV New Bargarh-New Bolangir ckt will remain in service to meet Load demand
132	220kV Rengali S/Y-Rengali PG ckt-I	3-Dec-20	7:00	3-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line		Other Ckt should be available		220kV Rengali S/Y-Rengali PG ckt-II will remain in service
133	315 MVA IBT-1 at BKT PP	3-Dec-20	7:00	5-Dec-20	16:00	ODB	WBSETCL	Winter maintenance- PM of 29C & D Isolator, 400KV & 220 KV CT & Bushing Tan Delta, LA & Breaker Timming CRM, Winding Resistance & Incipient Fault Interlock checking		Other ICT(s) Should be available		
134	315 MVA ICT-1 at Jeerat	3-Dec-20	7:00	3-Dec-20	15:00	ODB	WBSETCL	Tan delta testing of TR & related CTS		Other ICT(s) Should be available		Subject to NRPC consent. Location details to be shared.
135	Jeerat-SGTPP 400 KV Ckt	3-Dec-20	7:00	3-Dec-20	16:00	ODB	WBSETCL	Works related to const. of proposed 400 KV GIS at JRT		Sagardighi Subhasgaram Should be available		Subject to NRPC consent.
136	NJP-Binaguri(PG) 220 KV Bus sec-I	3-Dec-20	7:00	3-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance Work (Main Bus Side Isolator, clamps and connectors on Main Bus)		Other Bus Section Should be available		
137	400 KV D/C Alipurduar-Bongaigaon Ckt-01	3-Dec-20	7:00	3-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available	NLDC	
138	A/R OF 400 KV D/C Alipurduar-Bongaigaon Ckt-02	3-Dec-20	7:00	3-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault		May be allowed

139	400 KV Farakka-Malda line#2	3-Dec-20	7:00	4-Dec-20	16:00	OCB	NTPC FARAOKA	Annual testing of CB,CT, relay		After Revival of Farakka-Purnea			
140	400 KV Bus-1 at Durgapur	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	Bus side Isolator alignment works and tightness of Bus.		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
141	203-Bay (500 MVA ICT-2 Bay at 220 KV side) at Pusaali	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		ICT may be charged through Transfer Bus			
142	765 KV Main bay of 765 KV BR-2 (704) at Gaya	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
143	220KV JUSNL Line 1 MAIN BAY (202) at Chaibasa	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Element to be kept Charged with Transfer Bus			
144	Main bay(409) of 400 KV Ranchi 2 line at New Ranchi	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			Subject to NRPC consent.
145	MAIN BAY OF 400 KV MUZAFFARPUR-2 (409- 52) AT NEW PURNEA	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			Subject to NRPC consent.
146	400KV RNC-MAITHON (RIGHT BANK)-2 TL	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flashed insulator.		Other Ckt should be available			Subject to NRPC consent.
147	405 DHALKEBAR-1-ICT-2 TIE BAY AT MUZAFFARPUR	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			Subject to NRPC consent.
148	400 KV BIHARSHARIF - VARANASI CKT - II	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Total 60 locations. Completed - Nil. To be completed- 40		Other Ckt should be available			
149	A/R OF 400 KV BIHARSHARIF - VARANASI CKT - I	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT - II		Line Will trip for Transient SLG Fault			
150	400KV PATNA-BALIA CKT 1	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	Insulator Washing at 03 locations		Other Ckt should be available	NLDC		
151	A/R OF 400KV PATNA-BALIA CKT 2	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D OF 400 KV PATNA-BALLIA-1		Line Will trip for Transient SLG Fault	NLDC		
152	400kv Koderma - Biহারsarif-II	4-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.		Other Ckt should be available			
153	A/R of 400kv Koderma - Biহারsarif-I	4-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.		Line Will trip for Transient SLG Fault			Subject to Bhutan consent.
154	132 KV Darbhanga Samastipur	4-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-I	Power line crossing of Sitamarhi Darbhanga T/L		Other Ckt should be available	BSEB		
155	220 kv ARA Nadokar D/C	4-Dec-20	7:00	11-Dec-20	16:00	OCB	POWERGRID ER-I	LILO OF 220 KV Ara Nadokar AT Dumraon sub-station.	Detailed Work Plan to be submitted	PusaaliNadokar Should be available	BSEB		
156	400kv Biharsharif Iakhisarai ckt 1	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flashed insulator.		Other Ckt should be available			
157	400 KV Binaguri-Tala Line 4	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAI for fixing of span marker/avialtion light at section 281-283		Other Ckt should be available	NLDC		
158	220 Kv Bus Section bay at Durgapur	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-II	CB spring mechanism overhauling & AMP work		All feeder may be shifted to one bus as equal distribution of feeder may not be possible in case of high line loading			220KV Bus-1 & 2 shall remain in service.
159	400kv Maithon-Durgapur#2 line	4-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	Internal inspection/Overhauling of interrupter of 400kv CB of Main Bay.	Why line outage required when Tie bay is there?	Other Ckt should be available			
160	400KV BOLANGIR LINE MAIN BAY (403) at Angul	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
161	3X16.67 MVAR KEONJHAR LINE REACTOR at Baripada	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ER- II/Odisha/BARIPADA S/S	AMP works	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided			Approved in SRPC occ meeting. TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period.
162	400/220KV ICT#2 at Indravati	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ER-II/Odisha/Indravati	AMP works of ICT#2. Checking of the Aircell of conservator Tank. During this shutdown Power flow from ICT#2 will be interrupted.	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Other ICT(s) Should be available	GRIDCONLD C		
163	400KV ICT#2 Main Bay (403) at OHPC S/Y	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ER-II/Odisha/Indravati	AMP works of 400KV ICT#2 Main Bay (403) at OHPC S/Y. During this shutdown Power flow from ICT#2 will be Interrupted. No Tie bay is in service at OHPC Yard.	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
164	220KV ICT#2 Main Bay (205) at OHPC S/Y	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ER-II/Odisha/Indravati	AMP works of 220KV ICT#2 Main Bay (205) at OHPC S/Y. During this shutdown Power flow from ICT#2 will be Interrupted. No Transfer Bay is in service at OHPC Yard.		Element to be kept Charged with Transfer Bus			
165	FSC Gazuwaka-I	4-Dec-20	7:00	7-Dec-20	16:00	OCB	ER-II/Odisha /Jeypore	For testing of FSC Equipments for refurbishment of FSC GAZ-I. Outage to be booked under construction head.	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Other ICT(s) Should be available			May be allowed
166	220KV Keonjhar (PG)- Optcl (Ranki) Line II	4-Dec-20	7:00	4-Dec-20	16:00	ODB	Keonjhar	AMP WORKS (FY 2020-21)		Other Ckt should be available			
167	400 kv Rourkela-Sundergarh 3 Line	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ER- II/ODISHA/ROURKELA	AMP WORKS of 419 L Bay, 419 R Bay & 63 MVAr Line Reactor		Other Ckt should be available			
168	Main bay 407 of 400KV Sundargarh-Raigarh ckt-1 at Sundargarh	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
169	765kv Sundargarh-Angul Line-IV	4-Dec-20	7:00	4-Dec-20	12:00	ODB	ER- II/Odisha/Sundargarh	Guy arrangement works for system improvement		Other Ckt should be available	NLDC		
170	220 KV Patna(PG)-Khagaul ckt 1	4-Dec-20	7:00	4-Dec-20	14:00	ODB	BSPTCL	For replacement of defective Distance Protection Relay		Other Ckt should be available			Khagaul will avail power from alternate sources.
171	220kv Kaniha-TT PS ckt(Loc 29 to 98)	4-Dec-20	7:00	4-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line		Other Ckt should be available			220kv Rengali PH-Kaniha and 220kv Rengali PH-220kv Bolangir New-Bolangir PG ckt-I and 220kv New Bargarh-New Bolangir ckt will remain in service to meet Load demand.
172	220kv Bolangir New-Bolangir PG ckt-II	4-Dec-20	7:00	4-Dec-20	14:00	ODB	GRIDCO	Testing of Main-II DP relay of the circuit		Other Ckt should be available			400kv Mendhasal-Meramundali Ckt-I will remain in service.
173	400kv Mendhasal- Meramundali ckt-II	4-Dec-20	7:00	4-Dec-20	16:00	ODB	GRIDCO	Line isolator alignment and overhauling at Meramundali end.		Other Ckt should be available			
174	Kharagpur-Chaibasa 400 KV Ckt 1	4-Dec-20	7:00	4-Dec-20	16:00	ODB	WBSETCL	Main bus-II, line & transfer bus isolator maintenance		Other Ckt should be available			
175	315 MVA ICT-3 at Jeerat	4-Dec-20	7:00	4-Dec-20	15:00	ODB	WBSETCL	Tan delta testing of TR & related CTs		Other ICT(s) Should be available			

176	NJP-Binaguri(PG) 220 KV Bus sec-II	4-Dec-20	7:00	4-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance Work (Main Bus Side Isolator, clamps and connectors on Main Bus)		Other Bus Section Should be available			Subject to NERPC consent.
177	400 KV MB-I at Bidhannagar	4-Dec-20	7:00	4-Dec-20	15:00	ODB	WBSETCL	Scissor replacement of main bus-1 (B-phase) pantograph isolator (689A) along with trapezoidal hanger adjustment i.r.o. 400KV PGCIL-1(Main bus-I)		Other Ckt should be available	WB/DVC		Subject to NERPC consent. Location details to be shared.
178	400 KV bay of Durgapur(PG) Ckt 1 at Bidhannagar	4-Dec-20	7:00	4-Dec-20	15:00	ODB	WBSETCL	Scissor replacement of main bus-1 (B-phase) pantograph isolator (689A) along with trapezoidal hanger adjustment i.r.o. 400KV PGCIL-1(Main bus-I)		Line may be charged through transfer Bus			
179	Bidhannagar-New Chandital 400 KV Ckt	4-Dec-20	7:00	4-Dec-20	15:00	ODB	WBSETCL	B-phase Main bus-1 pantograph isolator adjustment work (289A) i.r.o. 400KV New-Chanditala(Main bus-I)		Other Ckt should be available			May be allowed
180	A/R OF 400 KV D/C Alipurduar-Bongaigaon Ckt-01	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			
181	400 KV D/C Alipurduar-Bongaigaon Ckt-02	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available	NLDC		
182	220 KV S/C Tenughat-PTPS S/C	4-Dec-20	7:00	4-Dec-20	16:00	ODB	JUSNL	STRENGTHENING OF JUMPER between location no. 15 to 25		Ranchi-Hatia T/C and TTPS-Biharsariff Should be available		TTPS	subject to availability of single unit of Tenughat
183	220 Kv Bus Section bay at Durgapur	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-II	CB spring mechanism overhauling & AMP work		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
184	220KV Budhipadar-Raigarh(earlier Budhipadar-Korba ckt-I)	4-Dec-20	7:00	5-Dec-20	16:00	ODB	OPTCL	Stringing of earth wire in between Loc 5 and Loc 8A)		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		220KV Budhipadar-Korba ckt-II(earlier Budhipadar-Korba ckt-III) will remain in service	
185	220KV Budhipadar-Korba ckt-I(earlier Budhipadar-Korba ckt-II)	4-Dec-20	7:00	5-Dec-20	16:00	ODB	OPTCL	Stringing of earth wire in between Loc 5 and Loc 8A) & Annual maintenance of the line		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		220KV Budhipadar-Korba ckt-II(earlier Budhipadar-Korba ckt-III) will remain in service	
186	765 kv Main bay of 765 kv Gaya-ballia Line (707) at Gaya	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
187	400 KV Gaya -Nabinagar Ckt-1 Transmission Line	5-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-1	For Charging of LILO Chandauti Substation.	Detailed Work Plan to be submitted	NPGC Patna Should be available	BSEB		
188	400 KV Gaya -Nabinagar Ckt-2 Transmission Line	5-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-1	For Charging of LILO Chandauti Substation.	Detailed Work Plan to be submitted	NPGC Patna Should be available	BSEB		Subject to NRPC consent.
189	400 KV Bay No.- 415 (Main Bay of 125 MVAR B/R-2) at Lakhisarai	5-Dec-20	7:00	5-Dec-20	14:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			Subject to NRPC consent.
190	BAY-414 - 400KV TIE BAY OF FUTURE & ICT-III AT BANKA S/S	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			
191	220KV JUSNL Line 2 MAIN BAY (203) at Chaibasa	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Element to be kept Charged with Transfer Bus			Subject to NERPC consent.
192	400KV BUS-2 AT NEW PURNEA	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Bus Should be available	BSEB		
193	400 KV D/C SASARAM-VARANASI LINE	5-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	Pollution cleaning at Total 10 locations		Other link between ER and NR should be available			
194	A/R OF 400 KV SASARAM-ALLAHABAD LINE	5-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	To facilitate the S/D of 400 KV Sasaram-Varanasi Line		Line Will trip for Transient SLG Fault	NLDC		
195	400 KV BIHARSHARIF - VARANASI CKT - I	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/power line crossings Total 60 locations. Completed - Nil To be completed- 40		Other Ckt should be available	NLDC		
196	A/R OF 400 KV BIHARSHARIF - VARANASI CKT - II	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT - I		Line Will trip for Transient SLG Fault	NLDC		
197	400KV Tie bay of Bus Reactor 2 & Kishanganj # 2 at Binaguri	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Both Main bay should be available, at least two dia should be complete			
198	400 KV Binaguri-Bonagigaon Line 1	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAJ for fixing of span marker/aviation light at section 484-485		Other Ckt should be available	NLDC		
199	132 kv Rangpo-Chuzachen Line -1	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Works		Other Ckt should be available			
200	220 KV BUS-2 at Rangpo	5-Dec-20	7:00	6-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Other Bus Should be available		ERSS-XX PROJECT	
201	400/220KV 315 MVA ICT-3 at Malda	5-Dec-20	7:00	4-Feb-21	16:00	OCB	POWERGRID ER-II	ERSS-XVII-B Constructional work	Detailed Work Plan to be submitted	Other ICT(s) Should be available	WB	NLDC	
202	400KV Maithon-Right Bank # II	5-Dec-20	7:00	19-Dec-20	16:00	OCB	POWERGRID ER-II	Re conducting work	Detailed Work Plan to be submitted/ May be availed when one MPL unit is under overhauling	Other Ckt should be available	MPL		
203	400KV Maithon-Right Bank # I	5-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-II	To be kept in Non-Auto Mode during reconducting of 400KV Maithon -RB# II line for safety measure		Line Will trip for Transient SLG Fault			
204	400KV Maithon-Kahalgaoan I & II	5-Dec-20	7:00	6-Dec-20	16:00	OCB	POWERGRID ER-II	PL Crossing during Re-conducting work of Maithon - Right Bank # I Line		Maithon-Durgapur D/C should be available			
205	400kv Main bay of Maithon-2 at MPL	5-Dec-20	7:00	19-Dec-20	16:00	OCB	POWERGRID ER-II	Upgradation of Bay equipments under ERSS-XVII Project work . Shut down of Bays proposed in respect of line shut down for reconducting work.	Detailed Work Plan to be submitted	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
206	400/220KV , 500MVA ICT-2 along with 400KV Main Bus Bar-2 and 220KV Bus Bar-2 at Rajarhat	5-Dec-20	09:00:00	6-Dec-20	17:00:00	ODB	POWERGRID ER-II	Construction pending point implementation under construction activity.		Other ICT(s) Should be available	WB		
207	400KV BUS REACTOR-3 MAIN BAY (404) at Angul	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
208	40352- Main Bay of 315MVA ICT 1 at Baripada	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
209	Tie Bay of 315 MVA ICT-2 and 400KV Balangir- Jeyppore Line (40304 BAY) at Bolangir	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 40304 52CB & 40304 CT	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Both Main bay should be available, at least two dia should be complete			
210	400 KV Keonjhar Main Bay (Bay No-401) at Rengali	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP & Isolator alignment work and interlock checking		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
211	400 KV Rourkela-Chaibasa # 1 LINE	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	FOR DISMANTLING OF REACTOR BUSHINGS (SHUTDOWN BEING AVAILED AS CLEARANCE IS LESS)		Other Ckt should be available			Subject to NERPC consent. Location details to be shared.
212	Tie bay 408 of 400KV Sundargarh-Raigarh ckt-1 at Sundargarh	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Other Ckt should be available			

213	400KV TISCO(DVC)-Jamshedpur PG	5-Dec-20	7:00	5-Dec-20	16:00	ODB	TISCO 400kV	for Line side relay testing & AVR operation checking for 405 Breaker at BPRS substation.		Other Ckt should be available				
214	220kV Rengali S/Y-Rengali PG ckt-II	5-Dec-20	7:00	5-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line		Other Ckt should be available		220kV Rengali S/Y-Rengali PG ckt-I will remain in service		
215	400 KV Main Bus-I at BKT PP	5-Dec-20	7:00	6-Dec-20	16:00	ODB	WBSETCL	Winter maintenance of 400KV side 29A Isolator of IBT-1, IBT-2 & Main Bus-1 Bays excluding GTs'		Other Bus Should be available				
216	400 KV MB-II at Bidhannagar	5-Dec-20	7:00	5-Dec-20	15:00	ODB	WBSETCL	Main bus-2 (B-phase) conductor repairing work i.r.o. 400KV PPS-2		Other Bus Should be available		DVC	Subject to NRPC consent.	
217	400 KV bay of PPS Ckt 2 at Bidhannagar	5-Dec-20	7:00	5-Dec-20	15:00	ODB	WBSETCL	Main bus-2 (B-phase) conductor repairing work i.r.o. 400KV PPS-3		Line to be Chared with Transfer bay			Subject to NRPC consent.	
218	400 kv D/C Alipurduar-Bongaigaon Ckt-01	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available		NLDC		
219	A/R OF 400 kv D/C Alipurduar-Bongaigaon Ckt-02	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault				
220	400KV Varanasi East Line Reactor Bay (CWL39Q50) at Pusauli	6-Dec-20	7:00	9-Dec-20	16:00	OCB	POWERGRID ER1	Overhauling of CWL39Q50-Y phase Pole		Reactor shutdown in lean winter season should be avoided				
221	BAY-415 - 400KV MAIN BAY OF 315 MVA ICT-III AT BANKA S/S	6-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete				
222	Main Bay ICT 3 (410 no. Bay) at Biharsharif	6-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete				
223	400 KV BIHARSHARIF - VARANASI CKT - II	6-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Total 60 locations. Completed - Nil. To be completed- 40		Other Ckt should be available				
224	A/R OF 400 KV BIHARSHARIF - VARANASI CKT - I	6-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT - II		Line Will trip for Transient SLG Fault				
225	220/132 KV 160 MVA ICT-IV at Malda	6-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-II	220KV Side BCU Rectification (209 bay)		Other ICT(s) Should be available		WB		
226	220kV Maithon-Kalyenswari line-1	6-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Other Ckt should be available			Subject to NRPC consent. Location details to be shared.	
227	315MVA ICT#3 at Subhasgram	6-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-II	Bay Upgradation Work Under ERSS-XVIII - Differential & REF Stability Test w.r.t to new Tie CT (408 CT) & Scheme checking	Detailed Work Plan to be submitted	Other ICT(s) Should be available		WB	315 MVA ICT#3 will be under Shutdown.	May be allowed
228	A/R in non-auto mode in 400KV Andaj-Jamshedpur-II	6-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work in MultiCkt portion under ERSS-XVIII TBCB Project (765KV Ranchi-Midinipur)		Line Will trip for Transient SLG Fault				May be allowed
229	220 KV Muzafferpur(PG)-MTPS D/C T/L	6-Dec-20	7:00	6-Dec-20	14:30	ODB	BSPTCL	For stringing work of 220 KV Muz(PG)-Goraul D/C T/L		Other Ckt should be available			MTPS will avail power from Motipur	
230	220kV Katapalli -Bolangir PG	6-Dec-20	7:00	6-Dec-20	14:00	ODB	GRIDCO	Trimming of tree branches in between location No:325-326		Other Ckt should be available			220kV Balangir New-Bargarh New-Katapalli ckt will remain in service to meet the load	
231	315 MVA IBT-2 at BKT PP	6-Dec-20	7:00	8-Dec-20	16:00	ODB	WBSETCL	Winter maintenance- PM of 29C & D Isolator, 400KV & 220 KV- CT & Bushing Tan Delta, LA & Breaker Timing- CRM, Winding Resistance & Incipient Fault Interlock checking						
232	A/R OF 400 kv D/C Alipurduar-Bongaigaon Ckt-01	6-Dec-20	7:00	6-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault				
233	400 kv D/C Alipurduar-Bongaigaon Ckt-02	6-Dec-20	7:00	6-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available		NLDC		
234	765 KV Tie bay of 765 kv Gaya-Ballia Line (708) at Gaya	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		NLDC	Subject to NRPC consent.	
235	765 KV Tie bay(702) of 3 X 500MVA ICT-1 and Future at New Ranchi	7-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		NLDC	Subject to NRPC consent.	
236	220 KV BUS-1 AT NEW PURNEA S/S	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Bus should be available		BSEB		
237	400/220KV 315MVA ICT-2 AT RANCHI	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available		BSEB		
238	400 KV KAHALGAON- LAKHISARAI CKT I	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of insulator at SH-84 crossing loc. No. 39 & 40		Other Ckt should be available				
239	400kV Koderma - Biharsharif-I	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Other Ckt should be available				
240	A/R OF BIHARSHARIF- KODERMA CKT-II	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Line Will trip for Transient SLG Fault			Subject to Bhutan consent	
241	400KV PATNA-BALIA CKT 2	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	Insulator Washing at 02 locations		Other Ckt should be available				
242	A/R OF 400KV PATNA-BALIA CKT 1	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D OF 400 KV PATNA-BALLIA-2		Line Will trip for Transient SLG Fault			Is BNC Pole-1 & Agra pole-3 also under S/D?? Subject to NRPC, NRPC consent.	
243	400KV Koderma - Bokaro-I	7-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.	Detailed Work Plan to be submitted	Other Ckt should be available		DVC		
244	A/R of 400kV Koderma - Bokaro-II	7-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.		Line Will trip for Transient SLG Fault				
245	400KV Biharsharif-Sasaram line 1	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flashed insulator.		Other Ckt should be available				
246	220/132 KV 160 MVA ICT-1 at Birpara	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Other ICT(s) Should be available		WB		
247	400KV TALA-BINAGURI-III	7-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-II	Procelin Insulator replacement with CLR Polymer Insulator works at major crossing span	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available		NLDC		
248	400KV Main bay of Bus Reactor 2 at Binaguri	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete				
249	800 KV HVDC Alipurduar-Agra Pole-1	7-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAI for fixing of span marker/aviation light at section 1352-1357						
250	132KV Gangtok-Rangpo-II Line	7-Dec-20	7:00	7-Dec-20	14:00	ODB	POWERGRID ER-II	S/D for AMP Works		Other Ckt should be available				
251	220kV Rangpo -New Mellii	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Works		Tashing link should be available				
252	132 KV BUS-1 at Rangpo	7-Dec-20	7:00	8-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Other Bus Should be available			ERSS-XX PROJECT	May be allowed
253	132 KV Rangpo-Mellii	7-Dec-20	7:00	10-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted				ERSS-XX PROJECT	
254	400 kv S/C FARAKKA SAGARDIGHI-I	7-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	Replacement of Broken Glass disc Insulators at various locations in Transmission line.	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available				
255	220kV Maithon-Dumka line-2	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Other Ckt should be available				
256	400KV Maithon-Durgapur I & II	7-Dec-20	7:00	8-Dec-20	16:00	OCB	POWERGRID ER-II	PL Crossing during Re-conductoring work of Maithon - Right Bank # I Line		Other Ckt should be available				

257	315MVA ICT#4 at Subhasgram	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-II	Bay Upgradation Work Under ERSS-XVIII - Differential & REF Stability Test w.r.t to new Tie CT (410 CT) & Scheme checking	Detailed Work Plan to be submitted	Other ICT(s) Should be available	WB	315 MVA ICT#4 will be under Shutdown.
258	Tapping point of 400 KV D/C MID-KGP-CHANDITALA LILO LINE-(TL-56/0 &55/0)	7-Dec-20	7:00	14-Dec-20	16:00	OCB	POWERGRID ER-II	LLO Line tapping of 400KV Medinipur - Kharagpur & Medinipur Chanditala (Powergrid Line to WBSETCL line) Trans. Line	Detailed Work Plan to be submitted	Which line SD is required is not clear	WB	Tapping of LLO line from Medinipur 765/400KV S/S to 400KV Kharagpur - New Chanditala WBSETCL Trans. Line
259	765/400KV ,3'500MVA ICT-1 at Angul	7-Dec-20	7:00	7-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP		Other ICT(s) Should be available	NLDC	
260	40452- 400KV Kharagpur Line Main Bay at Baripada	7-Dec-20	7:00	7-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
261	50 MVAR Angul Line Reactor at Balangir Substation.	7-Dec-20	7:00	7-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 50MVAR angul Line Reactor and AMP for 401R 52CB.	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided		
262	Bay No 418 - Main Bay of Sundergarh 1 at Rourkela	7-Dec-20	7:00	7-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
263	Tie bay 411 of 400KV Sundargarh-Rourkela ckt-1 at Sundargarh	7-Dec-20	7:00	7-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Both Main bay should be available, at least two dia should be complete		
264	220 KV Dehri-Pushauli(PG) S/C T/L	7-Dec-20	7:00	8-Dec-20	16:00	ODB	BSPTCL	For winter maintenance work		Gaya Dehri Should be available		Dehri will avail power from alternate sources
265	220 KV DMTCL(Darbhanga)-Laukahi D/C T/L	7-Dec-20	7:00	10-Dec-20	16:00	ODB	BSPTCL	For winter maintenance work		Other Ckt should be available		Laukahi will avail power from alternate sources
266	132 KV Rajgir-Barhi S/C T/L	7-Dec-20	7:00	12-Dec-20	16:00	OCB	BSPTCL	For tower maintenance work at loc no 58		Other Source to Barhi Should be available	DVC	Rajgir will avail power from BSF
267	133 KV Nalanda-Barhi S/C T/L	7-Dec-20	7:00	12-Dec-20	16:00	OCB	BSPTCL	For tower maintenance work at loc no 59		Other Source to Rajgir should be available	DVC	Nalanda will avail power from BSF
268	220 KV DMTCL(Darbhanga)-Motipur ckt 1	7-Dec-20	7:00	7-Dec-20	16:00	ODB	BSPTCL	For stringing work of 220 KV Sitamarhi(New)-Motipur D/C T/L		Other Ckt should be available		Motipur GSS will avail power from MTPS
269	220 KV DMTCL(Darbhanga)-Darbhanga ckt 1	7-Dec-20	7:00	7-Dec-20	16:00	ODB	BSPTCL	For line and bay maintenance work		Other Ckt should be available		Darbhanga will avail power DMTCL(D) ckt 2
270	220 KV Kishanganj(PG)-Kishanganj (New) ckt 3 and ckt 4	7-Dec-20	7:00	8-Dec-20	16:00	ODB	BSPTCL	For Jumper lightening work		Other Ckt should be available		Kishanganj(New) will avail power from Kishanganj(PG) ckt 1 and ckt 2
271	400KV Main Bus#1 at MTPS S/Y, DVC	7-Dec-20	7:00	11-Dec-20	16:00	OCB	S/Y Maintenance, MTPS, DVC	Preventive maintenance of Isolator-As of all lines, GT#7&8 & Bus Tie		Other Bus Should be available		Dealtied activity Plan attached
272	220KV Jamshedpur-Jindal Tie	7-Dec-20	7:00	7-Dec-20	16:00	ODB	GOMD-III, Jamshedpur, DVC	Disc insulator replacement work at loc no. 44.56 & 62		Both Main bay should be available, at least two dia should be complete		
273	Kharagpur- New Chanditala 400 KV Ckt	7-Dec-20	7:00	7-Dec-20	16:00	ODB	WBSETCL	Tree trimming, Main bus-II isolator maintenance		Other Ckt should be available		May be allowed
274	315 MVA ICT-2 at Jeerat	7-Dec-20	7:00	7-Dec-20	15:00	ODB	WBSETCL	Tan delta testing of TR & related CTs		Other ICT(s) Should be available		
275	400 KV BARH PATNA LINE # 3	7-Dec-20	7:00	9-Dec-20	16:00	OCB	NTPC BARH	For Auto Reclose relay testing & Other testing and Annual maintenance of Bay equipments.		Other Ckt should be available		
276	400 KV Farakka- Kahalgaon line#1	7-Dec-20	7:00	8-Dec-20	16:00	OCB	NTPC FARAKKA	Annual testing of CB,CT, relay and retrofitting of LBB relay.		Other Ckt should be available		
277	400KV MAIN BUS-1 & 400KV BUS COUPLER BAY AT GOKARNA	7-Dec-20	6:00	7-Dec-20	16:00	ODB	WB	For erection work i.r.o. 315MVA ICT-3 HV Bay equipment and winter maintenance work at 400KV Main Bus 1 Side at Gokarna 400KV		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
278	132 KV Ara Dumraon at Ara	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Other Ckt should be available	BSEB	
279	400KV, BR-1 & BR-3, Main Bay (412) at Jamshedpur	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
280	205-Bay (Pusauli-Sahupuri Line) at Pusauli	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Line may be Charged through Transfer Bus		
281	765 KV Tie bay of 765 KV Gaya-Varanasi Line 2 (714) at Gaya	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete	NLDC	
282	132 KV Bay No.- 107 (Main Bay & Line Bay of 132 KV LKR-LKR-1) at Lakhisarai	8-Dec-20	7:00	8-Dec-20	14:00	ODB	POWERGRID ER-1	FOR AMP WORK		Element to be Kept Charge with Transfer Bus		Subject to WRPC consent.
283	400KV MAIN BUS-I AT BANKA S/S	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Bus Should be available	BSEB	Subject to WRPC consent.
284	400KV ICT 2 Main Bay bay no 409) at Patna	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
285	220KV ICT1 SIDE BAY (204) at Chaibasa	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Elemtn may be charged with Transfer Bus		
286	220 KV BUS-2 AT NEW PURNEA S/S	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Bus Should be available	BSEB	
287	400KV Koderma - Biহারsarif-II	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RVER/RAIL/POWERLINE crossing		Other Ckt should be available		
288	A/R OF BIHARSHARIF- KODERMA CKT-I	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RVER/RAIL/POWERLINE crossing		Line Will trip for Transient SLG Fault		
289	416 BIHARSARIF-2 MAIN BAY AT MUZAFFARPUR	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
290	400 KV RANCHI-SIPAT-II	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	For flashed insulator rectification at loc 1097, 811 and 1104.		Other Ckt should be available		
291	A/R OF 400 KV RANCHI-SIPAT-I	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF CKT-II.		Line Will trip for Transient SLG Fault		Subject to NERP, NRPC consent.
292	400KV FILTER-2 Main Bay at Alipurduar	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-II	Bay AMP Work		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		May be allowed
293	220/ 132 KV 160 MVA ICT-II at Birpara	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Other ICT(s) Should be available	WB	May be allowed
294	132KV BUS sectionalizer -1 at Rangpo	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Works		Nil		
295	400KV BUS-II at Malda	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-II	ERSS-XVII-B Constructional work (400KV TBC)	Detailed Work Plan to be submitted	Other Bus Should be available	WB	
296	50 MVAR Bus Reactor-I & 125 MVAR Bus Reactor-II at Durgapur	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-II	BR-I & II AMP works	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided		125 MVAR BR-II & IV shall remain in service
297	220 KV D/C Arambag - Damjur TL (WBSETCL)	8-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	Stringing b/w AP 35/0 to 36/0 of 765 KV D/C Medinipur-Jeerat TL Over existing 220 KV D/C Arambag - Damjur TL		Other Ckt should be available	WB	
298	220 KV S/C Arambag - Rishra TL (WBSETCL)	8-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	Stringing b/w AP 36/0 to 37/0 of 765 KV D/C Medinipur-Jeerat TL Over existing 220 KV S/C Arambag - Rishra TL		Other Ckt should be available	WB	

299	800KV HVDC Alipurduar - BNC POLE 1	8-Dec-20	7:00	13-Dec-20	16:00	OCB	POWERGRID NER	Earthwire stringing of 5 Km length between section from Loc. 452 to 456, 585 -592 , 592 - 593 and Loc.593 - 594 which could not be completed during commissioning phase , due to severe Law and order situation. Shutdown dates may be preponed or postponed as the same is depended upon availability of security personnels and mesgristrate from state administration and from respective districts.	Detailed Work Plan to be submitted	Other Pole should be available		
300	765/400KV ,3'500MVA ICT-2 at Angul	8-Dec-20	7:00	8-Dec-20	14:00	ODB	ER-II/Odisha/Angul SS	AMP		Other ICT(s) Should be available	NLDC	
301	FSC Gazuwaka-II	8-Dec-20	7:00	11-Dec-20	16:00	OCB	ER-II/Odisha /Jeyapore	For testing of FSC Equipments for refurbishment of FSC GAZ-II . Outage to be booked under construction head.	Detailed Work Plan to be submitted	Other Ckt should be available		
302	400 KV, 315 MVA ICT # 2 Main Bay (Bay No-409) at Rengali	8-Dec-20	7:00	8-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP & Isolator alignment work and interlock checking	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
303	Bay No 421 - Main Bay of Ranchi 2 at Rourkela	8-Dec-20	7:00	8-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
304	Main Bay 707 of 765KV Sundargarh-Angul ckt-4 at Sundargarh	8-Dec-20	7:00	8-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC	
305	220 KV Gaya(PG)-Dehri ckt 1	8-Dec-20	7:00	9-Dec-20	16:00	ODB	BSPTCL	For winter maintenance work		Dehri Pusaui Should be available		Dehri will avail power from alternate sources.
306	220 KV Gaya(PG)-Dehri ckt 2	8-Dec-20	7:00	8-Dec-20	16:00	ODB	BSPTCL	For winter maintenance work		Dehri Pusaui Should be available		Dehri will avail power from alternate sources.
307	220 KV DMTCL(Darbhanga)-Motipur ckt 2	8-Dec-20	7:00	8-Dec-20	16:00	ODB	BSPTCL	For stringing work of 220 KV Sitamarhi(New)-Motipur D/C T/L		Other Ckt should be available		Motipur GSS will avail power from MTPS Darbhanga will avail power DMTCL(D) ckt 1
308	220 KV DMTCL(Darbhanga)-Darbhanga ckt 2	8-Dec-20	7:00	8-Dec-20	16:00	ODB	BSPTCL	For line and bay maintenance work		Other Ckt should be available		
309	400kV DSTPS-RTPS Ckt#1	8-Dec-20	7:00	8-Dec-20	16:00	ODB	GOMD-II, DVC	for checking of tightness of jumpers at all tension locations.		Other Ckt should be available		
310	400kV RTPS-Ranchi PG Ckt#2	8-Dec-20	7:00	8-Dec-20	16:00	ODB	GOMD-VII,Ramrah DVC	for preventive maintenance work. For hardware and jumper checking and tightening if required and earthing checking		Other Ckt should be available		
311	315MVA , 400/220kV ICT-II at Mendhasal	8-Dec-20	7:00	9-Dec-20	16:00	ODB	GRIDCO	Condition monitoring work and Retrofitting work of Isolator mechanism box		Other ICT(s) Should be available		ICT- I & ICT- III will remain in service.
312	KTPP-Kharagpur 400 KV Ckt 1	8-Dec-20	7:00	8-Dec-20	16:00	ODB	WBSETCL	CT & CVT testing		Other Ckt should be available		
313	400 KV Main Bus-II at BKT PPP	8-Dec-20	7:00	9-Dec-20	16:00	ODB	WBSETCL	Winter maintenance of 400kV side 29B Isolator of IBT-1, IBT-2 & Main Bus-2 Bays excluding GTS		Other Bus Should be available		
314	400 KV MB-I at Kharagpur	8-Dec-20	7:00	9-Dec-20	16:00	ODB	WBSETCL	Maintenance Work of PG Isolator against bus -I of different feeders		Other Ckt should be available		
315	Kharagpur-Chaibasa 400 KV Ckt 2	8-Dec-20	7:00	8-Dec-20	16:00	ODB	WBSETCL	Main bus -I line & transfer bus isolator maintenance		Other Ckt should be available		May be allowed
316	50 MVAR Bus Reactor-I & 125 MVAR Bus Reactor-II at Durgapur	8-Dec-20	7:00	8-Dec-20	9:30	ODB	POWERGRID ER-II	BR-I & II AMP works		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,		
317	400KV MAIN BUS-1 & 400KV BUS COUPLER BAY AT GOKARNA	8-Dec-20	6:00	8-Dec-20	16:00	ODB	WB	For erection work i.r.o. 315MVA ICT-3 HV Bay equipment and winter maintenance work at 400KV Main Bus 1 Side at Gokarna 400KV		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,		
318	400kV Meramundali-JSPL ckt-I	8-Dec-20	7:00	8-Dec-20	13:00	ODB	OPTCL	Replacement of main meter of the ckt at Meramundali end		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,		400kV Meramundali-JSPL ckt-II will remain in service
319	400kV Meramundali-JSPL ckt-II	8-Dec-20	7:00	8-Dec-20	16:00	ODB	OPTCL	Replacement of main meter of the ckt at Meramundali end		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,		400kV Meramundali-JSPL ckt-I will remain in service
320	132 kv Main Bus at Ara	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Other Bus Should be available	BSEB	
321	220KV BUS-1 at Pusauii	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Other Bus Should be available	BSEB	
322	400 KV side Main bay of 765/400 kV ICT-2 (404) at Gaya	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC	
323	400 KV Gaya-Maithon Transmission Line Ckt 2	9-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-1	for replacement of Porcelain Insulator with (CLR) Polymer Insulator at Major crossings.	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available		
324	400KV MAIN BUS-II AT BANKA S/S	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Bus Should be available	BSEB	Subject to NRPC consent.
325	400kV ICT 1 Main Bay (bay no.412) at Patna	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		Subject to NRPC consent.
326	220KV ICT1 SIDE BAY (206) at Chaibasa	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Line may be Charged through Transfer Bus		
327	Main bay(707) of 765KV, 3 X 80MVAR B/R-2 at New Ranchi	9-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC	
328	MAIN BAY OF 400 KV KISHANGANJ-1 (407-CT) AT NEW PURNEA	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		Line shutdown was already availed for 17-18th November.
329	TIE BAY OF 400KV KISHANGANJ-1 & MUZAFFARPUR- (408-CT) AT NEW PURNEA	9-Dec-20	7:00	9-Dec-20	13:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Both Main bay should be available, at least two dia should be complete		
330	MAIN BAY OF 400 KV MUZAFFARPUR-2 (409- CT) AT NEW PURNEA	9-Dec-20	7:00	9-Dec-20	15:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		Is BNC Pole-2 & Agra pole-4 also under S/D?? Subject to NRPC, NRPC consent.
331	315 MVA ICT-I-MAIN BAY (403) AT RANCHI	9-Dec-20	7:00	10-Dec-20	16:00	OCB	POWERGRID ER-I	AMP AND 40352Rph SF6 GAS REPLACEMENT FOR HIGH DEW POINT TEST VALUE		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
332	400 KV KAHALGAON- MAITHON CKT I	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flash over Insulator		Other Ckt should be available		
333	400kV Koderma - Biharsarif-I	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Other Ckt should be available		
334	AR OF BIHARSHARIF- KODERMA CKT-II	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Line Will trip for Transient SLG Fault		

335	417 BIHARSARIF-2-TIE BAY AT MUZAFFARPUR	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		
336	400KV PATNA-BALIA CKT 3	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in RIVER Crossing at loc 218		Other Ckt should be available		
337	A/R OF 400 KV PATNA-BALLIA-IV	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D OF 400 KV PATNA-BALLIA-3		Line Will trip for Transient SLG Fault		
338	400 KV BIHARSHARIF-MUZAFFARPUR-I	9-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of porcelain insulators with polymer insulator	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available		
339	A/R OF 400 KV BIHARSHARIF-MUZAFFARPUR-II	9-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	To facilitate the s/d of 400 KV BSF-MUZ-I		Line Will trip for Transient SLG Fault		May be allowed
340	400KV Binaguri-Bongaigaon D/C Line I & II	9-Dec-20	0600 .	12-Dec-20	1800 .	ODB	POWERGRID ER-II	Stringing at crossing between Loc. No. 11/O - 12/O of Jigmeling line and loc. No. 273-274 of Binaguri - Bongaigaon Line	Detailed Work Plan to be submitted	Alipurduar Link should be available	NLDC	Already proposed on 11/12 NOV-2020. If availed in November-20, then it will not be taken further in December-2020.
341	400KV Mian bay of Purnea #1 at Binaguri	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
342	800 KV HVDC Alipurduar-Agra Pole-2	9-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAI for fixing of span marker/aviation light at section 1352-1357		Other Pole should be available		
343	132 KV BUS-2 at Rangpo	9-Dec-20	7:00	10-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Other Bus should be available		ERSS-XX PROJECT
344	220KV Main Bus-I at Dalkhola	9-Dec-20	7:00	9-Oct-20	16:00	ODB	POWERGRID ER-II	Bus side Dropper replacement on DLK-KNE-I, DLK-PRN-I & Bus-I CVT and rectification of MB1 isolator alignment		Other Bus should be available	WB	
345	400KV Malda-Purnea-I	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Work		After Farakka-Purnea ckt		
346	400KV BUS-I at Malda	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-II	ERSS-XVII-B Constructional work (400KV TBC)	Detailed Work Plan to be submitted	Other Bus should be available	WB	
347	400/220 KV 315 MVA ICT-V at Malda	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-II	S/D required due to ICT -Vs 89B isolator defect i.r.o 400KV BUS-I S/D.		Other ICT(s) Should be available	WB	
348	220 KV DVC-II Bay at Durgapur	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Line may be Charged through Transfer Bus		220 KV DVC Line-II shall remain service through TBC -1 bay (202 bay)
349	400KV Maithon-Kahalgaoon I & II	9-Dec-20	7:00	10-Dec-20	16:00	OCB	POWERGRID ER-II	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line		Maithon-Durgapur Should be available		
350	400/220KV , 500MVA ICT-1 along with 400KV Main Bus Bar-2 at Rajarhat	9-Dec-20	09:00:00	10-Dec-20	17:00:00	ODB	POWERGRID ER-II	Construction pending point implementation under construction activity.		Other ICT(s) Should be available	WB	
351	765/400KV, 1*500MVA SPARE ICT at Angul	9-Dec-20	7:00	9-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	Taking Spare Reactor Rotation		Nil	NLDC	
352	40652- Main Bay of 315MVA ICT II at Baripada	9-Dec-20	7:00	9-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
353	50 MVAR Jeypore Line Reactor at Balangir Substation.	9-Dec-20	7:00	9-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 50MVAR Jeypore Line Reactor and AMP for 403R 52C .	May be availed after winter will be reviewed in Feb21 OCC	Reactor shutdown in lean winter season should be avoided		
354	Tie Bay 708 of 765KV Angul ckt-4 & 765KV Rajpur ckt-2 at Sundargarh	9-Dec-20	7:00	9-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Both Main bay should be available, at least two dia should be complete	NLDC	
355	220 KV Kishanganj(PG)-Kishanganj (New) ckt 1 and ckt 2	9-Dec-20	7:00	10-Dec-20	16:00	ODB	BSPTCL	For Jumper tightening work		Other Ckt should be available		Kishanganj(New) will avail power from Kishanganj(PG) ckt 4 and ckt 3
356	220 KV BSF(PG)-BSF ICT 1	9-Dec-20	7:00	9-Dec-20	15:00	ODB	BSPTCL	For Jumper tightening work		Other ICT(s) Should be available		BSF will avail power from available ICT at BSF(PG) and TTPS
357	400kv DSTPS-RTPS Ckt#2	9-Dec-20	7:00	9-Dec-20	16:00	ODB	GOMD-II DVC	for checking of tightness of jumpers at all tension locations		Both SD should not be taken together		
358	400kv RTPS-Ranchi PG Ckt#3	9-Dec-20	7:00	9-Dec-20	16:00	ODB	GOMD-VILRamgarh DVC	for preventive maintenance work. For hardware and jumper checking and tightening if required and earthing checking		Both SD should not be taken together		
359	132kv Baripada PG-Jaleswar ckt-I	9-Dec-20	7:00	9-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other feeder to jaleswar should be available		Jaleswar will avail P/S from Shogaarai 400kv Meramundali-Lapanga ckt-I will remain in service
360	400kv Meramundali-Lapanga ckt-II	9-Dec-20	7:00	9-Dec-20	16:00	ODB	GRIDCO	Replacement of Y-ph & R-ph line isolator drop at Meramundali end		Other Ckt should be available		
361	STPS-Chandil 220 KV Ckt	9-Dec-20	7:00	11-Dec-20	16:00	ODB	WBSETCL	CT replacement (SAS work) under PSDF scheme		Other Feeder at STPS should be available	WB	
362	315 MVA IBT-1 at BKT PP	9-Dec-20	7:00	11-Dec-20	16:00	ODB	WBSETCL	Winter maintenance- PM of 29C & D Isolator, 400KV & 220 KV- CT & Bushing Tan Delta, LA & Breaker Timing, CRM, Winding Resistance & Incipient Fault Interlock checking		Other ICT(s) Should be available		
363	400 KV Bus Coupler bay at Kharagpur	9-Dec-20	7:00	9-Dec-20	16:00	ODB	WBSETCL	Main bus-I isolator maintenance		Feeder Should be equally distributed		
364	Jeerat-BKT PP 400 KV Ckt	9-Dec-20	7:00	9-Dec-20	15:00	ODB	WBSETCL	Tree trimming		Bakreswar-Arambag Should be available		
365	400 kv Farakka-Beharmpore line#2	9-Dec-20	7:00	9-Dec-20	16:00	OCB	NTPC FARAKKA	Annual testing of CB,CT, relay and retrofitting of LBB relay		Other Ckt should be available		
366	220 KV DVC-II Bay at Durgapur	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
367	400KV MAIN BUS-2 & 400KV BUS COUPLER BAY AT GOKARNA	9-Dec-20	6:00	9-Dec-20	16:00	ODB	WB	For erection work i.r.o. 315MVA ICT-3 HV Bay equipment and winter maintenance work at 400KV Main Bus 2 Side at Gokarna 400KV		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
368	100 MVA ICT 1 at Ara	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available	BSEB	
369	400KV Andal-I line ,Main Bay (415) at Jamshedpur	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
370	400KV Bihar Sharif-2 Line Reactor Bay (CWL89Q50) at Pusaufi	10-Dec-20	7:00	13-Dec-20	16:00	OCB	POWERGRID ER1	Overhauling of CWL89Q50-Y phase Pole		Reactor shutdown in lean winter season should be avoided		
371	132 KV Kudra-Dehri	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER1	Relay Retrofitting at Dehri End		Other ICT(s) Should be available	BSEB	Subject to NRPC consent.
372	400 KV Main bay of Chandwa-Gaya line -I (415) at Gaya	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		Subject to NRPC consent.

373	400 KV Maithon -Gaya Ckt 2	10-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-1	Reconductoring of Middle R phase twin conductor (837 mtr span) between Tower no 40 1nd 41 Multi Ckt Tower in hilly terrain and Jungle Area damaged due to slipping of steel joint during cyclone	Detailed Work Plan to be submitted	Other Ckt should be available		
374	A/R of 400 KV Maithon Gaya Ckt-1	10-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-1	To facilitate sd of parallel ckt		Line Will trip for Transient SLG Fault		
375	400kV Koderma - Gaya-I	10-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-1	Reconductoring of Middle R phase twin conductor (837 mtr span) between Tower no 40 1nd 41 Multi Ckt Tower in hilly terrain and Jungle Area damaged due to slipping of joint during cyclone	Detailed Work Plan to be submitted	Other Ckt should be available	DVC	
376	A/R of 400 KV Gaya Koderma Ckt-II	10-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-1	To facilitate Sd of parallel ckt		Line Will trip for Transient SLG Fault		
377	132 KV Bay No.- 108 (Main Bay & line Bay of 132 KV LKR-LKR-2) at Lakhisarai	10-Dec-20	7:00	10-Dec-20	14:00	ODB	POWERGRID ER-1	FOR AMP WORK		Element to be Kept Charge with Transfer Bus		
378	400KV Balia 1 Main bay (bay no.413) at Patna	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
379	MAIN BAY OF 400 KV KISHANGANJ-2 (410-CT) AT NEW PURNEA	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
380	MAIN BAY OF 400 KV MUZZAFFARPUR-1 (412- CT) AT NEW PURNEA	10-Dec-20	7:00	10-Dec-20	13:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
381	TIE BAY OF 400KV KISHANGANJ-2 & MUZZAFFARPUR-1 (411 CT) AT NEW PURNEA	10-Dec-20	7:00	10-Dec-20	15:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Both Main bay should be available, at least two dia should be complete		
382	315 Mva ICT 3 Transformer at Biharsharif	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available	BSEB	May be allowed
383	400KV Koderma - Biharsharif-II	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Other Ckt should be available	DVC	
384	A/R OF 400KV BIHARSHARIF- KODERMA CKT-I	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Line Will trip for Transient SLG Fault		
385	400KV PATNA-BALIA CKT 3	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in RIVER Crossing loc 294		Other Ckt should be available		
386	A/R OF 400 KV PATNA-BALLIA-IV	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D OF 400 KV PATNA-BALLIA-3		Line Will trip for Transient SLG Fault		
387	132 kv Rangpo-Gangtok line-2	10-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	AMP& Line maintenance Works		Other Ckt should be available		
388	220KV Bus-Coupler at Dalkhola	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	S/D for AMP work		Feeder Should be equally distributed		
389	400KV Malda-Purnea-II	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Work		After Farakka-Purnea		
390	400KV Sagardighi-Berhampore-I	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	Relay and PLCC Maintenance work		Other Ckt should be available		
391	400kV 125MVAR Bus Reactor-2 at maithon	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided		
392	400KV TALCHAR-MERAMUNDALI LINE 2 LINE	10-Dec-20	7:00	10-Dec-20	13:00	ODB	ER-II/Odisha/Angul SS	AMP		Other Ckt should be available		
393	400KV Rengali Line Main Bay (405) at Keonjhar	10-Dec-20	7:00	10-Dec-20	16:00	ODB	Keonjhar	AMP WORKS (FY 2020-21)		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
394	400 KV Indravati Line & 125 MVAR Bus Reactor # 2 Tie Bay (Bay No-411) at Rengali	10-Dec-20	7:00	10-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP & Isolator alignment work and interlock checking	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Both Main bay should be available, at least two dia should be complete/ ER-SR TTC Reduction, Gazuwaka to be restricted to 350 MW		
395	125 MVA Bus Reactor 1 at Rourkela	10-Dec-20	7:00	10-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided		
396	Main Bay 710 of 765KV Sundargarh-Angul ckt-3 at Sundargarh	10-Dec-20	7:00	10-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC	
397	220 KV Gaya(PG)-Dehri ckt 2	10-Dec-20	7:00	10-Dec-20	16:00	ODB	BSPTCL	For winter maintenance work		Other Ckt should be available		Dehri will avail power from alternate sources.
398	220 KV BSF(PG)-BSF ICT 2	10-Dec-20	7:00	10-Dec-20	15:00	ODB	BSPTCL	For Jumper tightening work		Other ICT(s) Should be available		BSF will avail power from available ICT at BSF(PG) and TTPS
399	400kV DSTPS-RTPS Ckt#1	10-Dec-20	7:00	10-Dec-20	16:00	ODB	GOMD-II, DVC	for checking of tightness of jumpers at all tension locations		Other Ckt should be available		
400	220kV Rengali PH-Kaniha ckt (Loc no. 98 to Loc no.187)	10-Dec-20	7:00	11-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Ckt should be available		220kV Rengali PH-TTTPS will remain in service
401	400kV Bus- I at Mendhasal	10-Dec-20	8:00	10-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Bus Should be available		All the feeders shall remain in service through 400KV Bus -II
402	315 MVA ICT-1 at Kharagpur	10-Dec-20	7:00	11-Dec-20	16:00	ODB	WBSETCL	Maintenance Work of transformer & CBM activities		Other ICT(s) Should be available		
403	400 KV D/C Purnea-Biharsharif Ckt-01	10-Dec-20	7:00	10-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		After Purnea-Farakka and Not with Madia Purnea		
404	A/R OF 400 KV D/C Purnea-Biharsharif Ckt-02	10-Dec-20	7:00	10-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault		Subject to NRPC consent.
405	765 KV SASARAM-FATEHPUR	10-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID NR-III	POWERLINE CROSSING BETWEEN LOC NO.315 TO 316		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Subject to NRPC consent.
406	400KV MAIN BUS-2 & 400KV BUS COUPLER BAY AT GOKARNA	10-Dec-20	6:00	10-Dec-20	16:00	ODB	WB	For erection work i.r.o. 315MVA ICT-3 HV Bay equipment and winter maintenance work at 400KV Main Bus 2 Side at Gokarna 400KV		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
407	160 MVA ICT 3 at Ara	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Other ICT(s) Should be available	BSEB	
408	400KV Biharsharif-2 Main Bay (CWD80Q51) at Pusauli	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
409	132 KV Mohaniya-Karmansa	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER1	Relay Retrofitting at Karmansa End		Power may be feed through alternative source	BSEB	
410	400 KV Tie bay of Chandwa-Gaya line -I (414) at Gaya	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		
411	400KV Balia 1 Tie bay_414 at Patna	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		

412	MAIN BAY OF 400 KV MALDA-2 (413CT) AT NEW PURNEA	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
413	TIE BAY OF 400KV MALDA-2 & BUS REACTOR-1 (414-CT) AT NEW PURNEA	11-Dec-20	7:00	11-Dec-20	13:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Both Main bay should be available, at least two dia should be complete		
414	MAIN BAY OF 400 KV BUS REACTOR-1 (415-CT) AT NEW PURNEA	11-Dec-20	7:00	11-Dec-20	15:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
415	MAIN BAY OF 400 KV MALDA-1 (416-CT) AT NEW PURNEA	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
416	400KV RNC-RGP-I TLL	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flashed insulator.		Other Ckt should be available		
417	400 KV Main Bay of Balia 1 (Bay no.406) at Biharsharif	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
418	400kv Koderma - Biharsharif-I	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Other Ckt should be available		May be allowed
419	A/R OF BIHARSHARIF- KODERMA CKT-II	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Line Will trip for Transient SLG Fault		
420	400KV PATNA-BALIA CKT 4	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in Sone RIVER Crossing loc 295		Other Ckt should be available		
421	A/R OF 400 KV PATNA-BALLIA-3	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D OF 400 KV PATNA-BALLIA-4		Line Will trip for Transient SLG Fault		
422	400 KV PATNA-BARH-I	11-Dec-20	7:00	11-Dec-20	13:00	ODB	POWERGRID ER-I	FOR INSTALLING MAIN SEM METER AND CHECK METER UNDER 5 MINUTE METERING TIME BLOCK		Other Ckt should be available		Shall be clubbed with S.No 47
423	400KV FILTER-3 Main Bay at Alipurduar	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	Bay AMP Work		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
424	400KV Main bay of Malbase at Binaguri	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
425	220KV Binaguri-Birpara 1 line	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAI for fixing of span marker/aviation light at section 138-139		Other Ckt should be available		
426	132 KV Rangit-Rammam Line	11-Dec-20	7:00	11-Dec-20	16:30	ODB	POWERGRID ER-II	Sag Correction due to Hill Sinking area at Loc 73-74		Other Ckt from Rangit should be available		
427	220KV Dalkhola-Purnea-I	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	S/D for AMP work		Other Ckt should be available		
428	220KV Bus-II at Malda	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	ERSS-XVII-B Constructional work(CT-III Jumper removal)	Detailed Work Plan to be submitted	Other Bus should be available	WB	
429	400 KV S/C FARAKKA-DURGAPUR-I	11-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-II	Replacement of Broken Glass disc insulators at various locations in Transmission line.	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available		
430	315 MVA ICT-II at Durgapur	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Other ICT(s) Should be available	DVC	315 MVA ICT-I & III shall remain in service
431	400KV Maithon-Durgapur I & II	11-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-II	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line		Other Ckt at Durgapur Should be available		May be allowed
432	400KV ,125MVAR Bus Reactor-1 along with 400KV Main Bus Bar-2 at Rajarhat	11-Dec-20	09:00:00	12-Dec-20	17:00:00	ODB	POWERGRID ER-II	Construction pending point implementation under construction activity.	May be availed after winter (will be reviewed in Feb'21 QCC)	Reactor shutdown in lean winter season should be avoided		
433	315MVA ICT#3 at Subhasgram	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	Bay Upgradation Work Under ERSS-XVIII for Opening of Dropper Connection to Main bay 409-89B ISOLATOR & dismantling & erection of new isolator	Detailed Work Plan to be submitted	Other ICT(s) Should be available	WB	315 MVA ICT#3 will be under Shutdown. This shutdown shall be taken only after commissioning of 407 & 408 Bay
434	765KV SRIKAKULAM LINE-2 & FUTURE TIE BAY (725) at Angul	11-Dec-20	7:00	11-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP		Both Main bay should be available, at least two dia should be complete	NLDC	
435	315 MVA ICT II at Baripada	11-Dec-20	7:00	11-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		Other ICT(s) Should be available	GRIDCO	
436	315MVA ICT-1 at Bolangir	11-Dec-20	7:00	11-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 315MVA ICT-1		Other ICT(s) Should be available	GRIDCO	
437	220KV Side Bay of 315MVA ICT-1 (208 BAY) at Bolangir	11-Dec-20	7:00	11-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 208 52CB & 208 CT		Other ICT(s) Should be available		
438	400KV Indravati-Rengali S/C Line	11-Dec-20	7:00	11-Dec-20	16:00	ODB	ER-II/Odisha/Indravati	For closing of Isolator(40389R) & connecting Jumpers of 50MVAR LR after completion of Bushing replacement works and taking into service the 50MVAR LR, since LR is non switchable one.	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	ER-SR TTC/ ER-SR TTC Reduction, Gazuwaka to be restricted to 350 MW		
439	400KV Keonjhar-Rengali Line	11-Dec-20	7:00	11-Dec-20	16:00	ODB	Keonjhar	AMP WORKS (FY 2020-21)		Other Ckt should be available		
440	765KV Sundargarh-Angul Ckt #2	11-Dec-20	7:00	18-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	Delta A type tower strenthening and TL Maint work		Other ICT(s) Should be available	NLDC	
441	400KV DSTPS-RTPS Ckt#2	11-Dec-20	7:00	11-Dec-20	16:00	ODB	GOMD-II, DVC	for checking of tightness of jumpers at all tension locations.		Other Ckt should be available		
442	400kv Bus- II at Mendhasal	11-Dec-20	8:00	11-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Bus Should be available		All the feeders shall remain in service through 400KV Bus -I
443	400kv Meramundali-JSPL ckt-I	11-Dec-20	7:00	11-Dec-20	16:00	ODB	GRIDCO	Line isolator alignment and overhauling at Meramundali end.		Other Ckt should be available		400kv Meramundali-JSPL ckt-I will remain in service
444	Jeerat-New Chanditala 400 KV Ckt	11-Dec-20	7:00	11-Dec-20	15:00	ODB	WBSETCL	Tree trimming		Other Ckt should be available		Subject to NRPC consent.
445	A/R OF 400 KV D/C Purnea-Biharsharif Ckt-01	11-Dec-20	7:00	11-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault		
446	400 KV D/C Purnea-Biharsharif Ckt-02	11-Dec-20	7:00	11-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available		
447	315 MVA ICT-II at Durgapur	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kv element,		
448	765/400 kv 1500 MVA ICT-4 at Gaya	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Other ICT(s) Should be available	NLDC	
449	132 KV Bay No.- 110 (Main Bay & Line Bay of 132 kv LKR-JAMUJ-1) at Lakhisarai	12-Dec-20	7:00	12-Dec-20	14:00	ODB	POWERGRID ER-1	FOR AMP WORK		Element to be Kept Charge with Transfer Bus		
450	400kv Balia 2 Main bay(bay no.416) at Patna	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
451	TIE BAY OF 400KV MALDA-1 & BUS REACTOR-2 (417-CT) AT NEW PURNEA	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	CT OIL SAMPLING		Both Main bay should be available, at least two dia should be complete		
452	MAIN BAY OF 400 KV FARAKKA (419-CT) AT NEW PURNEA	12-Dec-20	7:00	12-Dec-20	13:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		

453	TIE BAY OF 400KV FARAKKA & BIHARSHARIF-2 (420-CT) AT NEW PURNEA	12-Dec-20	7:00	12-Dec-20	15:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Both Main bay should be available, at least two dia should be complete			May be allowed
454	MAIN BAY OF 400 KV GOKARNA (422-CT) AT NEW PURNEA	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			Subject to WRPC consent.
455	400 KV Tie Bay of Sasaramt and BR1 (420 no. Bay) at Biharsharif	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			
456	400KV Koderma - Biharsharif-II	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Other Ckt should be available			
457	A/R OF 400KV BIHARSHARIF- KODERMA CKT-I	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Line Will trip for Transient SLG Fault			
458	400 KV BARH-GORAKHPUR-I	12-Dec-20	7:00	12-Dec-20	13:00	ODB	POWERGRID ER-I	Installation of meters under 5 minute time block metering methodology under pilot project of RLDC		Other Ckt should be available			
459	400KV PATNA-BALIA CKT 4	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in Sone RIVER Crossing loc 296.		Other Ckt should be available			
460	A/R OF 400 KV PATNA-BALLIA-3	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D OF 400 KV PATNA-BALLIA-4		Line Will trip for Transient SLG Fault			
461	400 KV PATNA-BARH-II	12-Dec-20	7:00	12-Dec-20	13:00	ODB	POWERGRID ER-I	FOR INSTALLING MAIN SEM METER AND CHECK METER UNDER 5 MINUTE METERING TIME BLOCK PROJECT OF RLDC		Other Ckt should be available			
462	220KV Binaguri-Birpara 2 line	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAJ for fixing of span marker/aviation light at section 138-140		Other Ckt should be available			
463	133 KV Rangit-Rammam Line	12-Dec-20	7:00	12-Dec-20	16:30	ODB	POWERGRID ER-II	Sag Correction due to Hill Sinkling area at Loc 30-31		Other Ckt should be available			
464	66 KV Gangtok-Lagyp(LLHP) Line	12-Dec-20	7:00	12-Dec-20	14:00	ODB	POWERGRID ER-II	S/D for Relay Retrofitting		Other Source to LLHP Should be available			
465	132kv Rangpo-Chuzachen line-2	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Other Ckt should be available			
466	220 KV BUS-1 & 2 at Rangpo	12-Dec-20	7:00	12-Dec-20	16:00	OCB	POWERGRID ER-II	For HV test, All feeders on Bus-1&2 will under S/D		Other Bus should be available		ERSS-XX PROJECT	
467	400KV Bus-II at Malda	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-II	ERSS-XVII-B Constructional work(CT-III Jumper removal)	Detailed Work Plan to be submitted	Other Bus should be available	WB		Line shutdown was already availed for 17-18th November.
468	400KV Sagardighi-Berhampore-II	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-II	Relay and PLC Maintenance work		Other Ckt should be available			
469	315MVA ICT#4 at Subhasgram	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-II	Bay Upgradation Work Under ERSS- XVIII for Opening of Dropper Connection to Main bay 412-89B ISOLATOR & dismantling & erection of new isolator	Detailed Work Plan to be submitted	Other ICT(s) Should be available	WB		315 MVA ICT# 4 will be under Shutdown. This shutdown shall be taken only after commissioning of 410 & 411 Bay
470	765KV SRIKAKULAM LINE-1 MAIN BAY(729) at Angul	12-Dec-20	7:00	12-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
471	400KV Jeypore-Gazuwaka-I Line	12-Dec-20	7:00	13-Dec-20	16:00	ODB	ER-II/Odisha/Jeypore	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	Detailed Work Plan to be submitted	Other Ckt should be available	NLDC		
472	400KV Keonjhar-Baripada Line	12-Dec-20	7:00	12-Dec-20	16:00	ODB	Keonjhar	AMP WORKS (FY 2020-21)		Other Ckt should be available			
473	400 KV, 315 MVA ICT # 2 at Rengali	12-Dec-20	7:00	12-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP & Isolator alignment work and interlock checking	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Other ICT(s) Should be available	GRIDCO		
474	Bay No 427 - Main Bay of Sundergarh 4 at Rourkela	12-Dec-20	7:00	12-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
475	400 KV Rourkela-Chaibasa # 1 LINE	12-Dec-20	7:00	12-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	FOR ERECTION OF REACTOR BUSHINGS (SHUTDOWN BEING AVAILED AS CLEARANCE IS LESS)		Other Ckt should be available			
476	Tie Bay 711 of 765KV Angul ckt-3 & 765KV Raipur ckt-1 at Sundargarh	12-Dec-20	7:00	12-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Both Main bay should be available, at least two dia should be complete	NLDC		
477	315 MVA IBT-2 at BKT PP	12-Dec-20	7:00	14-Dec-20	16:00	ODB	WBSETCL	Winter maintenance- PM of 29C & D Isolator, 400KV & 220 KV- CT & Bushing Tan Delta, LA & Breaker Timing CRM, Winding Resistance & Incipient Fault Interlock checking		Other ICT(s) Should be available			
478	400 KV D/C Purnea-Biharsharif Ckt-01	12-Dec-20	7:00	12-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available			May be allowed
479	A/R OF 400 KV D/C Purnea-Biharsharif Ckt-02	12-Dec-20	7:00	12-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			
480	400 KV TIE bay of ICT 2 and Bus Reactor 3 (423 Bay No.) at Biharsharif	13-Dec-20	7:00	13-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			
481	400KV Koderma - Bokaro-II	13-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.	Detailed Work Plan to be submitted	Other Ckt should be available			
482	A/R of 400KV Koderma - Bokaro-I	13-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.		Line Will trip for Transient SLG Fault			
483	400 KV PATNA-BARH-III	13-Dec-20	7:00	13-Dec-20	13:00	ODB	POWERGRID ER-I	FOR INSTALLING MAIN SEM METER AND CHECK METER UNDER 5 MINUTE METERING TIME BLOCK PROJECT OF RLDC		Other Ckt should be available			
484	400 KV Bongaigaon Binaguri Line#1	13-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-II	Final commissioning, auto reclosure checking, scheme checking and jumper connection		Other Ckt should be available	NLDC		
485	400/220KV 315 MVAICT -3 at Rangpo	13-Dec-20	7:00	18-Dec-20	16:00	OCB	POWERGRID ER-II	For rectification of SF6 gas leakage repair work.	Detailed Work Plan to be submitted	Other ICT(s) Should be available			
486	132 KV BUS-1 & 2 at Rangpo	13-Dec-20	7:00	13-Dec-20	16:00	OCB	POWERGRID ER-II	For HV test, All feeders on Bus-1&2 will under S/D		Other Bus should be available	SIKIM	ERSS-XX PROJECT	
487	400KV RBTPS-Ranchi I&II	13-Dec-20	7:00	14-Dec-20	16:00	OCB	POWERGRID ER-II	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line		Other Ckt should be available			
488	400 KV Main Bus-II at Subhasgram	13-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-II	For dismantling of old 409 & 412 Bay Bus Isolator and installation & commissioning of new 409 & 412 Bay Bus Isolator under ERSS - XVIII Project. & Bay Stability Test	Detailed Work Plan to be submitted	Other Bus Should be available	WB		400 KV Main Bus-II will be under Shutdown.This shutdown shall be taken only after commissioning of 407 & 408 , 410 & 411 Bay.
489	132 KV Purnea(PG)-Purnea ckt 1 and ckt 2	13-Dec-20	7:00	13-Dec-20	12:00	ODB	BSPTCL	For winter maintenance work		Other Ckt should be available			Purnea will avail power from Purnea(PG) ckt 3
490	132 KV Purnea(PG)-Purnea ckt 1 ckt 2 and ckt 3	13-Dec-20	7:00	13-Dec-20	12:30	ODB	BSPTCL	For winter maintenance work		Load Restriction at Purnea			Purnea GSS will be powerless.
491	A/R OF 400 KV D/C Purnea-Biharsharif Ckt-01	13-Dec-20	7:00	13-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			Subject to NRPC consent.
492	400 KV D/C Purnea-Biharsharif Ckt-02	13-Dec-20	7:00	13-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available			Subject to NRPC consent.
493	400KV Biharsharif-1 Main Bay (CWD70Q51) at Pusaull	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			

494	400KV CWD10Q50 Bay (Tie Bay of Ac filter north side and Converter transformer north Side) at Pusauli	14-Dec-20	7:00	17-Dec-20	16:00	OCB	POWERGRID ER-1	Overhauling of CWD10Q50-Y phase Pole		Both Main bay should be available, at least two dia should be complete		
495	765/400 KV 1500 MVA ICT-2 at Gaya	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Other ICT(s) should be available	NLDC	
496	315 MVA ICT -III at Lakhisarai	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-1	Final Tuning of Tie Bay CSD		Other ICT(s) should be available	BSEB	
497	406 bay Main bay of 500 MVA ICT-1 at Kisanjanj	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
498	Tie bay (708)of 765KV, 3X 80MVAR B/R-2 and Future at New Ranchi	14-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete	NLDC	Approved in SRPC occ meeting. TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period
499	TIE BAY OF 400KV BSF-1 & GOKARNA LINE (423CT) AT NEW PURNEA	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	CT OIL SAMPLING		Both Main bay should be available, at least two dia should be complete		
500	ICT-2 (206-CT) AT NEW PURNEA	14-Dec-20	7:00	14-Dec-20	13:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Other ICT(s) should be available	BSEB	
501	400KV RNC-RGP-1 MAIN BAY (404) AT RANCHI	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
502	400 KV Bus 1 at Darbhanga	14-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-I	HV testing & Bus bar protection testing of extension bus		Other Bus Should be available	BSEB	
503	400 KV KAHALGAON- BARH CKT I	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flash over Insulator.		Other Ckt should be available		
504	400 KV Main Bay of Banka 1 (428 no Bay) at Biharsharif	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
505	315 Mva ICT2 at Biharsharif	14-Dec-20	7:00	18-Dec-20	16:00	OCB	POWERGRID ER-I	Bushing replacement		Other ICT(s) should be available	BSEB	
506	400 KV Bus 3 at Biharsharif	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	Checking of Bus Interlocking scheme under construction head		Other Bus Should be available	BSEB	
507	419 BIHARSARIF-1 MAIN BAY AT MUZAFFARPUR	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
508	400 KV BIHARSHARIF - BALIA CKT - I	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings. Total 19 locations. Completed - Nil. To be completed- 19		Other Ckt should be available		
509	A/R OF 400 KV BIHARSHARIF - BALIA CKT - II	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT - I		Line Will trip for Transient SLG Fault		May be allowed
510	400 KV PATNA-BARH-IV	14-Dec-20	7:00	14-Dec-20	13:00	ODB	POWERGRID ER-I	UNDER PILOT PROJECT OF RLDC		FOR INSTALLING MAIN SEM METER AND CHECK METER UNDER 5 MINUTE METERING TIME BLOCK		Other Ckt should be available
511	132 KV BIRPARA(PG)-BIRPARA(WBSETCL) I	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-II	Bay AMP work		Other Ckt should be available		
512	220 KV BUS-1 at Rangpo	14-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Other Bus Should be available		ERSS-XX PROJECT
513	400kv D/C Sagardighi-Durgapur-I	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-II	Shut down Nature Work		Other Ckt should be available		
514	400KV Maithon-Durgapur #1 Line	14-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-II	Insulator Replacement work at major crossings		Other Ckt should be available		
515	400 KV 407 main Bay of Baripada-Duburi line at Baripada	14-Dec-20	7:00	15-Dec-20	16:00	OCB	II/Odisha/BARIPADA S/S	Gasket replacement		Other ICT(s) should be available		
516	UHIEP-BR Tie Bay (411) at Indravati	14-Dec-20	7:00	14-Dec-20	16:00	ODB	ER-II/Odisha/Indravati	AMP works of UHIEP-BR Tie Bay (411) . During this shutdown Power flow will not be interrupted.		Both Main bay should be available, at least two dia should be complete		
517	400KV Jeypure-Gazuwaka-II Line	14-Dec-20	7:00	15-Dec-20	16:00	ODB	ER-II/Odisha /Jeypure	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator		Line should be available	NLDC	Subject to NRPC consent.
518	400 KV Baripada-Duburi Line	14-Dec-20	7:00	14-Dec-20	16:00	ODB	ER-II/Odisha/ Pandiabilli GIS	Broken Insulator changing in 27 no.s towers and other minor defects		Other Ckt should be available		Subject to NRPC consent.
519	Main Bay 427 of 400KV Sundargarh-Raigarh ckt-4 at Sundargarh	14-Dec-20	7:00	14-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
520	400kv Main Bus#1 at MTPS S/Y, DVC	14-Dec-20	7:00	18-Dec-20	16:00	OCB	S/Y Maintenance, RTPS, DVC	Preventive maintenance of Isolator-As of all lines, GT#7&8 & Bus Tie		Other Bus Should be available		
521	220kv Jarnshedpur-Jindal Tie	14-Dec-20	7:00	14-Dec-20	16:00	ODB	GOMD-III, Jamshedpur, DVC	Disc insulator replacement work at loc no. 159,163		Both Main bay should be available, at least two dia should be complete		
522	220KV Tarkera-Rourkela PG Ckt-I	14-Dec-20	8:00	14-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Ckt should be available		220 KV Tarkera-Rourkela PG Ckt-II will remain in service
523	315 MVA ICT-2 at Kharagpur	14-Dec-20	7:00	15-Dec-20	16:00	ODB	WBSETCL	Maintenance Work of transformer & CBM activities		Other ICT(s) should be available		
524	400 KV MB-I at Jeerat	14-Dec-20	7:00	14-Dec-20	15:00	ODB	WBSETCL	Repairing of Main Bus conductor		Other Ckt should be available		
525	400 KV BARH PATNA LINE # 2	14-Dec-20	7:00	16-Dec-20	16:00	OCB	NTPC BARH	Annual maintenance of ICT 2		Other Ckt should be available		Subject to Bangladesh consent
526	400 KV SgT PP-Subhashgram Bay & Tie Bay with Line Reactor.	14-Dec-20	7:00	14-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kv element,		Subhashgram Line Shut Down.
527	765/400 KV 1500 MVA ICT-1 at Gaya	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Load Restriction at Lakhishari May be imposed	NLDC	
528	315 MVA ICT -III at Lakhisarai	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-1	Final commissioning of AVR panel/ Parallel operation of ICT		Load Restriction at Lakhishari May be imposed	BSEB	
529	200 MVA ICT -I at Lakhisarai	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-1	Commissioning of AVR panel/ Parallel operation of ICT		Load Restriction at Lakhishari May be imposed	BSEB	
530	200 MVA ICT -II at Lakhisarai	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-1	Commissioning of AVR panel/Parallel operation of ICT		Load Restriction at Lakhishari May be imposed	BSEB	
531	400kv Barh 1 Main bay (bay no.418) at Patna	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
532	400 KV KAHALGAON- BARH CKT II	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flash over Insulator		Other Ckt should be available		
533	400 KV TIE Bay of Koderma 2 and ICT4 (426 no. Bay) at Biharsharif	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		
534	420 BIHARSARIF-1-TIE BAY AT MUZAFFARPUR	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		
535	400 KV BIHARSHARIF - BALIA CKT - II	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings. Total 19 locations. Completed - Nil. To be completed- 19		Other Ckt should be available		
536	A/R OF 400 KV BIHARSHARIF - BALIA CKT - I	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT - II		Other Ckt should be available		
537	400 KV KAHALGAON-BARH-I	15-Dec-20	7:00	15-Dec-20	13:00	ODB	POWERGRID ER-I	UNDER PILOT PROJECT OF RLDC		FOR INSTALLING MAIN SEM METER AND CHECK METER UNDER 5 MINUTE METERING TIME BLOCK		Other Ckt should be available
538	400KV Biharsharif lakhisarai ckt 2	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flashed insulator.		Other Ckt should be available		
539	132 KV BIRPARA(PG)-BIRPARA(WBSETCL) II	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-II	Bay AMP work		Other Ckt should be available		May be allowed

540	400KV Bus#2 AT BINAGURI	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-II	Upgradation of 412 Bay, Bus isolator jumper Connection in ERSS XX	Detailed Work Plan to be submitted	Other Bus Should be available	WB	
541	400KV Malda-Farakka-I	15-Dec-20	8:00	15-Dec-20	13:00	ODB	POWERGRID ER-II	A/R relay checking		Other Ckt should be available		
542	400kv D/C Saardighi-Durgapur-II	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-II	Shut down Nature Work		Other Ckt should be available		May be allowed
543	400KV Bus-I at Berhampore	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-II	Yearly Bus Maintenance		Other Bus Should be available	WB	
544	220 KV Maithon-Dhanbad I&II	15-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-II	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line		Other Ckt should be available		
545	400 KV BUS-I AT RANGPO SS	15-Dec-20	7:00	21-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		Other Bus Should be available		
546	400 KV Indravati Line FSC Bay (Bay No-412 FSC) at Rengali	15-Dec-20	7:00	15-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP & Isolator alignment work and interlock checking	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Other Ckt should be available		Subject to NRPC consent.
547	Tie Bay -434 of 765/400KV ICT-4 and 400KV Sundargarh-OPGC ckt-1 at Sundargarh	15-Dec-20	7:00	15-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Both Main bay should be available, at least two dia should be complete	NLDC	Subject to NRPC consent.
548	220 KV Gaya(PG)-Khizersarai ckt 1	15-Dec-20	7:00	15-Dec-20	16:00	ODB	BSPSTCL	For PLCC related work		Other Ckt should be available		Khizersarai GIS will avail power from BSF and Bodhgaya
549	400kv Main Bus#2 at RTPS S/Y, DVC	15-Dec-20	7:00	15-Dec-20	16:00	ODB	S/Y Maintenance, RTPS, DVC	Necessary Bus maintenance/ checking of the Main Bus#2		Other Bus Should be available		During this shut-down all 400kv lines connected to RTPS 400KV Switchyard will be in service through their respective tie breakers
550	315MVA, 400/220KV ICT-I at Mendhasal	15-Dec-20	7:00	15-Dec-20	16:00	ODB	GRIDCO	Condition monitoring work		Other ICT(s) Should be available		ICT - II & ICT - III will remain in service.
551	400KV Meramundali-New Duburi ckt-I	15-Dec-20	7:00	15-Dec-20	16:00	ODB	GRIDCO	Tie isolator drop replacement and line isolator overhauling at Meramundali end		Other Ckt should be available		400KV Meramundali-New Duburi ckt-II will remain in service
552	KTPP-Kharagpur 400 KV Ckt 2	15-Dec-20	7:00	15-Dec-20	16:00	ODB	WBSETCL	CT & CVT testing		Other Ckt should be available		
553	Kharagpur- Baripada 400 KV Ckt	15-Dec-20	7:00	16-Dec-20	15:00	ODB	WBSETCL	For route clearance work along span TL 240-243; TL 263 265; TL 358-36		Other Ckt should be available		
554	400 KV D/C Purnea-Biharsharif Ckt-01	15-Dec-20	7:00	15-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available		
555	A/R OF 400 KV D/C Purnea-Biharsharif Ckt-02	15-Dec-20	7:00	15-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault		
556	400 KV D/C RAJARHAT -PURNEA TRANSMISSION LINE	15-Dec-20	7:00	15-Dec-20	16:00	ODB	ADANI POWER (JHARKHAND) LTD	OVER HEAD CROSSING		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
557	132kv BUS	15-Dec-20	7:00	15-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	Isolator alignment work		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Shall be clubbed with S.No 47
558	400 kv SgTPP-Farakka#1 Bay & Tie Bay.	15-Dec-20	7:00	15-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Farakka#1 Line Shut Down.
559	400 kv SgTPP-Parulia #1 Bay & Tie Bay.	15-Dec-20	7:00	15-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Parulia #1 Line Shut Down. Approved in SRPC occ meeting. TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period.
560	400kv ICT-2 Main Bay (CWD70Q52) at Pusauli	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
561	765/400 kv 500 MVA Hot Spare ICT at Gaya	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Nil	NLDC	Why Continuous S/D required??
562	400kv Koderma - Gaya-I	16-Dec-20	7:00	20-Dec-20	16:00	ODB	POWERGRID ER-1	for replacement of Porcelain Insulator with (CLR) Polymer Insulator at Major crossings.	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available		Subject to WRPC consent.
563	220kv Khagaul-2 main Bay 202 at Patna	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Element to be kept Charged with Transfer Bus		
564	Main bay(715) of 765KV Dharamjaygarh-2 line at New Ranchi	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC	
565	400KV BUS BAR-II AT RANCHI	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Bus Should be available	BSEB	
566	400 KV Main Bay (430 no. bay) of Banka 2 at Biharsharif	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
567	400 KV TIE Bay of Banka 1 and Banka-2 (429 Bay) at Biharsharif	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		
568	400 KV BIHARSHARIF - BALIA CKT - I	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings.Total 19 locations: Completed - Nil To be completed: 19		Other Ckt should be available		
569	A/R OF 400 KV BIHARSHARIF - BALIA CKT - II	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT - I		Line Will trip for Transient SLG Fault		
570	400 KV KAHALGAON-BARH-II	16-Dec-20	7:00	16-Dec-20	13:00	ODB	POWERGRID ER-I	FOR INSTALLING MAIN SEM METER AND CHECK METER UNDER 5 MINUTE METERING TIME BLOCK		Other Ckt should be available		
571	160 MVA ICT-I AT SILIGURI	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Other ICT(s) Should be available	WB	
572	400 KV Binaguri-Purnea Line 1	16-Dec-20	7:00	31-Dec-20	16:00	OCB	POWERGRID ER-II	On continuous basis for NH crossing work between loc. 40-41	Detailed Work Plan/ Sketch to be submitted	Other Ckt should be available		
573	400 KV Binaguri-Purnea Line 2	16-Dec-20	7:00	31-Dec-20	16:00	OCB	POWERGRID ER-II	On continuous basis for NH crossing work between loc. 40-41	Detailed Work Plan/ Sketch to be submitted	Other Ckt should be available		
574	400KV Buscoupler at Rangpo	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Works		Feeder Should be equally distributed		
575	400KV Rangpo-Kishengunj line	16-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-II	For stringing work of 400KV LOOP OUT in Multi Ckt portion in Top Phase of Ckt -1	Detailed Work Plan/ Sketch to be submitted	Not possible till SD of Rangpo-Binaguri		
576	220 KV BUS-2 at Rangpo	16-Dec-20	7:00	17-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Other Bus Should be available		ERSS-XX PROJECT
577	400KV, 125Mvar Bus Reactor-2 along with 400KV Main Bus Bar-2 at Rajarhat	16-Dec-20	09:00:00	17-Dec-20	17:00:00	ODB	POWERGRID ER-II	Construction pending point implementation under construction activity.	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided		
578	400/220/33 KV ICT-I & II AT RANGPO SS	16-Dec-20	7:00	16-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		Other ICT(s) Should be available		Subject to NRPC consent.
579	400 KV 408 Tie Bay of Baripada-Duburi & Baripada-Jamshedpur line at Baripada	16-Dec-20	7:00	17-Dec-20	16:00	OCB	ER-II/Odisha/BARIPADA S/S	Gasket replacement	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided		Subject to NRPC consent.

580	400KV Balangir-Jeypore S/c line	16-Dec-20	7:00	25-Dec-20	16:00	OCB	ER-II/Odisha/Balangir	Dismantling of 2 nos. existing towers, installation of 3nos. New towers under existing line and stringing of 4 nos. span for line diversion work due to construction of new Balangir-Khurda Rail Line under East Cost Railway at Balangir		Line Should be available	NLDC		Subject to Bhutan consent
581	400kV Jeypore-Indravati Line	16-Dec-20	7:00	16-Dec-20	16:00	ODB	ER-II/Odisha /Jeypore	For attending shutdown nature defects		Gazuwaka to ber restricted to 350 MW	NLDC		Line shutdown was already availed for 17-18th November.
582	400 KV Duburi-Pandiabili Line and Pandiabili-Mendhasal-II	16-Dec-20	7:00	16-Dec-20	16:00	ODB	ER-II/Odisha/ Pandiabili GIS	Jumper bolt tightening in Bottom phase of Mendhasa Line-II, and top phase of Duburi-Pandiabili Line and other minor defects, also Broken Insulator changing in Duburi-Pandiabili Line		Other Ckt should be available			
583	315 MVA ICT#1 at Rourkela	16-Dec-20	7:00	31-Dec-20	16:00	OCB	ER-II/ODISHA/ROURKELA	Erection works related to Parallelling of ICTs		Other Ckt should be available	GRIDCO		
584	765KV Sundargarh-Raipur ckt-1 along with its LR at Sundargarh	16-Dec-20	7:00	16-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works & Guy arrangement works	May be availed after winter (will be reviewed in Feb'21 OCC)	Other Ckt should be available	NLDC		
585	220 KV Gaya(PG)-Khizersarai ckt 2	16-Dec-20	7:00	16-Dec-20	16:00	ODB	BSPTCL	For PLCC related work		Other Ckt should be available			Khizersarai GIS will avail power from BSF and Bodhgaya
586	400kV Main Bus#2 at RTPS S/Y, DVC	16-Dec-20	7:00	16-Dec-20	16:00	ODB	S/Y Maintenance, RTPS, DVC	Necessary Bus maintenance/ checking of the Main Bus#3		Other Bus Should be available			During this shut-down all 400kV lines connected to RTPS 400kV Switchyard will be in service through their respective tie breakers
587	220kV Jayanagar-Jeypore PG ckt-I	16-Dec-20	7:00	16-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Ckt should be available/ Gazuwaka to ber restricted to 350 MW	NLDC		220kV Jayanagar-Jeypore PG ckt-II will remain in service
588	132kV Baripada- Baripada PG line	16-Dec-20	7:00	16-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of 132/33kV Grid Sub-station, Baripada		Other Ckt should be available			
589	BKT PP-Jeerat 400 KV Ckt	16-Dec-20	7:00	18-Dec-20	16:00	ODB	WBSETCL	Winter maintenance - P.M of 29C & 29D Isolator, CB Timming, CVT Tan Delta, LA Wave Trap Checking and CT replacement including structure modification in "Y" & "B" phases		Other Ckt should be available			
590	315 MVA ICT-3 at Kharagpur	16-Dec-20	7:00	17-Dec-20	16:00	ODB	WBSETCL	Maintenance Work of transformer & CBM activities		Other ICT(s) Should be available			Approved in SRPC occ meeting, TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period
591	315 MVA ICT-3 at Jeeral	16-Dec-20	7:00	16-Dec-20	15:00	ODB	WBSETCL	Oil leakage rectification		Other ICT(s) Should be available			Shall be clubbed with S.No 564.
592	A/R OF 400 KV D/C Purnea-Biharsharif Ckt-01	16-Dec-20	7:00	16-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			Approved in SRPC occ meeting
593	400 KV D/C Purnea-Biharsharif Ckt-02	16-Dec-20	7:00	16-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available			
594	102 bay(132Kv side bay of 160MVA ICT#1)	16-Dec-20	7:00	16-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP WORK		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,			
595	400 KV SgTPP-Subhashgram Bay & Tie Bay with Line Reactor.	16-Dec-20	7:00	16-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,			Subhashgram Line Shut Down.
596	400 KV SgTPP-Parulia #1 Bay & Tie Bay.	16-Dec-20	7:00	16-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,			Parulia #1Line Shut Down.
597	220 kv side main bay of 400/220 KV ICT-1 (201) at Gaya	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Element to be kept Charged with Transfer Bus			
598	400kV BUS-1 at Patna	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Bus Should be available	BSEB		
599	208 BAY Main bay of BSPTCL-1 at Kisanganj	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete.			
600	400 kv bus 2 at Darbhanga	17-Dec-20	7:00	18-Dec-20	16:00	OCB	POWERGRID ER-I	HV testing & Bus bar protection testing of extension bus		Other Bus Should be available	BSEB		
601	400 KV TIE Bay of Koderma 1 and Future (435 Bay) at Biharsharif	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			
602	315 MVA ICT-2 AT MUZAFFARPUR	17-Dec-20	7:00	19-Dec-20	16:00	OCB	POWERGRID ER-I	OVERHAULING OF OLTC		Other ICT(s) Should be available	BSEB		
603	400 KV BIHARSHARIF - BALIA CKT - II	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings.Total 19 locations. Completed - Nil. To be completed- 19		Other Ckt should be available			
604	A/R OF 400 KV BIHARSHARIF - BALIA CKT - I	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - BALIA CKT-I		Line Will trip for Transient SLG Fault			
605	400KV TALA-BINAGURI-IV	17-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-II	Procelin insulator replacement with CLR Polymer Insulator works at major crossing span		Other Ckt should be available			Subject to NRPC consent.
606	400 KV Bongaigaon Binaguri Line#2	17-Dec-20	7:00	17-Dec-20	15:00	ODB	POWERGRID ER-II	Line jumper modification for Bay upgradation	Detailed Work Plan to be submitted	Other Ckt should be available	NLDC		Subject to NRPC consent.
607	400KV Main bay of Bongaigaon #2 at Binaguri	17-Dec-20	7:00	31-Dec-20	16:00	OCB	POWERGRID ER-II	Upgradation of 415 Bay under ERSS-XX	Detailed Work Plan to be submitted	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
608	400KV Rangpo-Dikchu line	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Works					
609	220/132 KV 160 MVA ICT-1 Malda	17-Dec-20	7:00	19-Dec-20	16:00	OCB	POWERGRID ER-II	220KV R-ph Bushing replacement owing to high Variable frequency Tan-delta Value		Other ICT(s) Should be available	WB		
610	400kV 125 MVAR Bus Reactor-2 at Baharampore	17-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-II	S/D for Balance construction Activities	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided			
611	220 KV DVC-I Bay at Durgapur	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Element to be charged through Transfer Bus			220 KV DVC Line-I shall remain service through TBC -1 bay (202 bay).
612	400KV Maithon-Durgapur # 2 Line	17-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-II	Insulator Replacement work at major crossings		Other Ckt should be available			
613	400/220/33 KV ICT-III & IV AT RANGPO SS	17-Dec-20	7:00	17-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		Other ICT(s) Should be available			
614	400KV ICT -2 & TALCHAR LINE TIE BAY (408) at Angul	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP		Both Main bay should be available, at least two dia should be complete			
615	765KV ANGUL-SUNDERGARH CKT 3&4	17-Dec-20	7:00	19-Dec-20	16:00	OCB	ER-II/Odisha/Angul SS	Jumper replacement work at Loc. No-265 (Transposition Tower)		ER SR TTC Reduction / ER SR TTC to be reduced by 650 MW	NLDC		
616	400kV Jeypore-Balangir Line	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ER-II/Odisha /Jeypore	For attending shutdown nature defects		Gazuwaka to ber restricted to 350 MW	NLDC		

617	ACF - 3 Filter Bus at Kaniha	17-Dec-20	7:00	17-Dec-20	16:00	OCB	ER-II/Odisha/HVDC Talcher	Insulator Replacement of all filter Isolators of ACF3 Bus and AMP of 10C03-A bay. Pole - I & II shall remain in service through other available filter of ACF-1 & ACF-2 . Remark - HVDC link shall be available at rated power								
618	400 kvBaripada-Pandiabili and Pandiabili-Mendhasal-I	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ER-II/Odisha/ Pandiabili GIS	Jumper bolt tightening in Bottom phase of Mendhasa Line-II, and top phase of Duburi-Pandiabili Line and other minor defects. Also Broken Insulator changing in Baripada-Pandiabili Line			Other Ckt should be available					
619	400 KV, 125 MVAR Bus Reactor # 1 at Rengali	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP work	May be availed after winter (will be reviewed in Feb21 OCC)		Reactor shutdown in lean winter season should be avoided			Approved in SRPC occ meeting. TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period		
620	400KV Sundargarh-Rourkela ckt-3(432L)	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works			Other Ckt should be available			Approved in SRPC occ meeting		
621	400KV Meramundali-New Duburi ckt-II	17-Dec-20	7:00	17-Dec-20	16:00	ODB	GRIDCO	Line isolator overhauling and checking of clamp tightness at Meramundali end			Other Ckt should be available		400KV Meramundali-New Duburi ckt-I will remain in service			
622	220KV Meramundali-Kaniha ckt-II	17-Dec-20	7:00	18-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line			Other Ckt should be available		220KV Meramundali-Kaniha ckt-I will remain in service	May be allowed		
623	315 MVA ICT-2 at Jeerat	17-Dec-20	7:00	17-Dec-20	15:00	ODB	WBSETCL	Supervision Checking and Emulsifier sys checking			Other ICT(s) Should be available					
624	400 KV D/C Purnea-Biharsharif Ckt-01	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification			Other Ckt should be available					
625	A/R OF 400 kV D/C Purnea-Biharsharif Ckt-02	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification			Line Will trip for Transient SLG Fault					
626	220 KV Alipurduar-salakati-1 TL	17-Dec-20	7:00	18-Dec-20	16:00	ODB	ER-II/POWERGRID	Replacement of damaged Lightning arrester at various locations.						Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
627	220 KV DVC-I Bay at Durgapur	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works						Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
628	220 KV Alipurduar-salakati-1 TL	17-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-II	Replacement of damaged Lightning arrester at various locations.						Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
629	132Kv Baripada-Jaleswar line	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	CVT replacement work						Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
630	400 KV SgTPP-Parulia #2 Bay & Tie Bay.	17-Dec-20	7:00	17-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance					Parulia #2 Line Shut Down.	Subject to NRPC consent.		
631	400 KV SgTPP-Farakka#1 Bay & Tie Bay.	17-Dec-20	7:00	17-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance					Farakka#1 Line Shut Down.	Subject to NRPC consent.		
632	400KV ICT-1 Main Bay (CWD60Q52) at Pusauli	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK					Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
633	400KV CWD50Q50 Bay (Tie Bay of Ac filter east side and Converter transformer East Side) at Pusauli	18-Dec-20	7:00	21-Dec-20	16:00	OCB	POWERGRID ER1	Overhauling of CWD50Q50 R&Y-Phase Pole					Both Main bay should be available, at least two dia should be complete			
634	220 KV main bay of TBC (202) at Gaya	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK					Element to be kept Charged with Transfer Bus			
635	220KV Khagaul-3 main Bay 203 at Patna	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK					Element to be kept Charged with Transfer Bus			
636	400 KV BIHARSHARIF - BALIA CKT - I	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/verrail/power line crossings. Total 19 locations. Completed - Nil. To be completed. 19						Other Ckt should be available		
637	A/R OF 400 KV BIHARSHARIF - BALIA CKT - II	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALLIA CKT - I					Line Will trip for Transient SLG Fault			
638	400 KV BARH-MOTIHARI-II	18-Dec-20	7:00	18-Dec-20	13:00	ODB	POWERGRID ER-I UNDER PILOT PROJECT OF RLDC	FOR INSTALLING MAIN SEM METER AND CHECK METER UNDER 5 MINUTE METERING TIME BLOCK					Other Ckt should be available	BSEB		
639	315MVA ICT-1 AT ALIPURDUAR	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Work					Other ICT(s) Should be available	WB	May be allowed	
640	160 MVA ICT-II AT SILIGURI	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work					Other ICT(s) Should be available	WB		
641	132KV Rangit Rangpo Ckt	18-Dec-20	7:00	18-Dec-20	16:30	ODB	POWERGRID ER-II	Porcelain Insulator replacement at loc 51								
642	66 KV Gangtok-Tadong Line	18-Dec-20	7:00	18-Dec-20	14:00	ODB	POWERGRID ER-II	S/D for Relay Retrofitting								
643	132 KV BUS-1 at Rangpo	18-Dec-20	7:00	19-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted				Other Bus Should be available		ERSS-XX PROJECT	
644	132 KV Rangpo-Melli	18-Dec-20	7:00	21-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted						ERSS-XX PROJECT	May be allowed
645	400KV Main bay Bus Reactor-I & II at Durgapur	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works					Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		BR-I & II shall remain service through Tie CB 405	May be allowed
646	315MVA ICT#3 at Subhasgram	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-II	Bay Upgradation Work Under ERSS-XVIII - Differential & REF Stability Test w.r.t to new Main CT (409 CT) & Scheme checking	Detailed Work Plan to be submitted					WB	315 MVA ICT#3 will be under Shutdown.	
647	400/220/33 KV ICT- V & TEESTA-V-ICKT AT RANGPO SS	18-Dec-20	7:00	18-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).					Other ICT(s) Should be available			
648	400KV ICT-4 & FUTURE TIE BAY (420) at Angul	18-Dec-20	7:00	18-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP					Both Main bay should be available, at least two dia should be complete			
649	400 KV 410 main Bay of Baripada-Pandiabili line at Baripada	18-Dec-20	7:00	19-Dec-20	16:00	OCB	ER-II/Odisha/BARIPADA S/S	Gasket replacement					Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
650	315 MVA ICT-2 at Jeypore	18-Dec-20	7:00	27-Dec-20	16:00	ODB	ER-II/Odisha /Jeypore	For 220KV LA Foundation and shifting work, 220KV Cable termination and Transformer Bushing erection of New ICT - 220KV/315MVA at Jeypore					ER SR TTC to be reduced by 650 MW	GRIDCO		
651	ACF - 1 Filter Bus at Kaniha	18-Dec-20	7:00	18-Dec-20	16:00	OCB	ER-II/Odisha/HVDC Talcher	Insulator Replacement of all filter Isolators of ACF-1 Bus Pole - I & II shall remain in service through other available filter of ACF-2 & ACF-3 . Remark - HVDC link shall be available at rated power							Subject to NRPC consent.	
652	400 KV Rourkela-Chaibasa # 1 LINE	18-Dec-20	7:00	18-Dec-20	13:00	ODB	ER-II/ODISHA/ROURKELA	FOR TAKING THE LINE REACTOR IN SERVICE AFTER GASKET REPLACEMENT & OVERHAULING WORKS TO ARREST OIL LEAKAGES					Other Ckt should be available		Subject to NRPC consent.	

653	765KV Sundargarh-Daripali ckt-2(719L)	18-Dec-20	7:00	18-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works & GUY arrangement works		Other Ckt should be available	NLDC		
654	315 MVA ICT-1 at Jeerat	18-Dec-20	7:00	18-Dec-20	15:00	ODB	WBSETCL	Oil leakage rectification		Other ICT(s) Should be available			
655	A/R OF 400 KV D/C Purnea-Biharsharif Ckt-01	18-Dec-20	7:00	18-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			
656	400 KV D/C Purnea-Biharsharif Ckt-02	18-Dec-20	7:00	18-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available			
657	400KV Main bay Bus Reactor-I & II at Durgapur	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
658	132KV Baripada- Bangriposi Line	18-Dec-20	7:00	18-Dec-20	13:30	ODB	ER-II/Odisha/BARIPADA S/S	CT AMP work		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
659	400 kv SgTPP-Parulia #2 Bay & Tie Bay.	18-Dec-20	7:00	18-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Parulia #2 Line Shut Down.	
660	315 MVA ICT#1 and its 400KV side Bay at SgTPP	18-Dec-20	7:00	18-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		ICT#1 Shut Down.	
661	220 kv main bay of Bus Coupler (203) at Gaya	19-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Element to be kept Charged with Transfer Bus			
662	315 Mva ICT 3 at Biharsharif	19-Dec-20	7:00	22-Dec-20	16:00	OCB	POWERGRID ER-I	OLTIC overhauling		Other ICT(s) Should be available	BSEB		May be allowed
663	400 KV Tie Bay (Bay no 432) of 400KV Biharsharif -Varanasi Line-2 at Biharsharif	19-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			Approved in SRPC occ meeting. TTC Reduction upto 2200 MW in the ER-SR corridor during the shut down period. Generation backing may also required in Talcher STG-1 & 2
664	400 KV Bus 4 at Biharsharif	19-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-I	Checking of Bus Interlocking scheme under construction head		Other Bus Should be available	BSEB		Approved in SRPC occ meeting
665	400 KV BIHARSHARIF - BALIA CKT - II	19-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings.Total 19 locations. Completed - Nil To be completed- 19		Other Ckt should be available			
666	A/R OF 400 KV BIHARSHARIF - BALIA CKT - I	19-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT - II		Line Will trip for Transient SLG Fault			
667	400KV Koderma - Gaya-I	19-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.		Other Ckt should be available			
668	A/R of 400kv Koderma - Gaya-II	19-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.		Line Will trip for Transient SLG Fault			
669	400KV Bus#2 at Binaguri	19-Dec-20	7:00	19-Dec-20	13:00	ODB	POWERGRID ER-II	415 Bay bus isolator jumper removal		Other Bus Should be available	WB		
670	132KV Rangit Rangpo Ckt	19-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-II	Porcelain Insulator replacement at loc 2					
671	220KV Rajarhat-Jeerat circuit-2	19-Dec-20	09:00:00	19-Dec-20	17:00:00	ODB	POWERGRID ER-II	Auxiliary switch replacement of Line isolator-Q9		Other Ckt should be available			May be allowed
672	315MVA ICT#4 at Subhasgram	19-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-II	Bay Upgradation Work Under ERSS-XVII - Differential & REF Stability Test w.r.t to new Main CT (412 CT) & Scheme checking	Detailed Work Plan to be submitted	Other ICT(s) Should be available	WB	315 MVA ICT#4 will be under Shutdown.	
673	TEESTA-V-II & RANGPO-Dikchu AT RANGPO SS	19-Dec-20	7:00	19-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		Other Ckt should be available			
674	765 KV SUNDARGARH LINE-1 MAIN BAY (709) at Angul	19-Dec-20	7:00	19-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
675	Talcher-Kolar Bipole S/D	19-Dec-20	7:00	20-Dec-20	16:00	OCB	ER-II/Odisha/HVDC Talcher	Electrode line diversion work for M/s East Coast railway from Loc.:37 to Loc.:40. Tower erection is completed and stringing work shall be completed during planned S/D. Pole-1 shall come into service after Bipole S/D Pole-2 shall remain in S/D.		Both Main bay should be available, at least two dia should be complete			Subject to NRPC consent.
676	NTPC Feeder-1, 2, 3 & 4	19-Dec-20	7:00	20-Dec-20	16:00	OCB	ER-II/Odisha/HVDC Talcher	Shutdown shall be availed during Bipole shutdown for AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			Subject to NRPC consent.
677	400 KV, 125 MVAR Bus Reactor # 2 at Rengali	19-Dec-20	7:00	19-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP work	May be availed after winter will be reviewed in Feb21 OCC)	Reactor shutdown in lean winter season should be avoided			
678	Bay No 427:- 400 kv Sng 4 Main Bay at Rourkela	19-Dec-20	7:00	19-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
679	703 Main Bay of 765/400KV ICT-1 at Sundargarh	19-Dec-20	7:00	19-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
680	765kv /400kv ICT-I at Sundargarh	19-Dec-20	7:00	19-Dec-20	11:30	ODB	ER-II/Odisha/Sundargarh	Guy Arrgement works for system improvement		Other ICT(s) Should be available	NLDC		
681	400KV Meramundali-Lapanga ckt-I	19-Dec-20	7:00	19-Dec-20	16:00	ODB	GRIDCO	Replacement of R ph line isolator drop at Meramundali end		Other Ckt should be available		400KV Meramundali-Lapanga ckt-II will remain in service	
682	BKT PP-Arambagh 400 KV Ckt	19-Dec-20	7:00	21-Dec-20	16:00	ODB	WBSETCL	Winter maintenance - P.M of 29C & 29D Isolator, CB Timming, LA, Wave Trap Checking, CT, CVT & Bushing Tan Delta of Line Reactor including grounding reactor checking		Other Ckt should be available			
683	220 kv Alipurduar-salakati-2 TL	19-Dec-20	7:00	20-Dec-20	16:00	ODB	ER-II/POWERGRID	Replacement of damaged Lightning arrester at various locations.		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			May be allowed
684	220 kv Alipurduar-salakati-2 TL	19-Dec-20	7:00	20-Dec-20	16:00	ODB	POWERGRID ER-II	Replacement of damaged Lightning arrester at various locations.		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			May be allowed
685	132KV Baripada- Baripada(OPTCL) Line	19-Dec-20	7:00	19-Dec-20	13:30	ODB	ER-II/Odisha/BARIPADA S/S	CT AMP work		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			Subject to WRPC consent.

686	400KV side bay of ICT#2 & Tie bay at SgTPP	19-Dec-20	7:00	19-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		ICT Shut Down not required.
687	400 KV SgTPP-Berhampur #1 Bay & Tie Bay.	19-Dec-20	7:00	19-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Berhampur #1 Line Shut Down.
688	400 KV Bus 1 at Motihari	20-Dec-20	7:00	21-Dec-20	16:00	OCB	POWERGRID ER-I	HV testing & Bus bar protection testing of extension bus		Other Bus Should be available	BSEB	
689	400 KV BUS 2 at Biharsharif	20-Dec-20	7:00	25-Dec-20	16:00	OCB	POWERGRID ER-I	For Bus Bar Commissioning work of TBEA Project	Detailed Work Plan to be submitted	Other Bus Should be available	BSEB	
690	400KV Biharsharif Banka ckt 2	20-Dec-20	7:00	20-Dec-20	16:00	ODB	POWERGRID ER-I	Retrofitting of auto reclose to numerical relay		Other Ckt should be available		
691	400 KV BIHARSHARIF - BALIA CKT - I	20-Dec-20	7:00	20-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings. Total 19 locations. Completed - Nil. To be completed- 19		Other Ckt should be available		
692	A/R OF 400 KV BIHARSHARIF - BALIA CKT - II	20-Dec-20	7:00	20-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT - I		Line Will trip for Transient SLG Fault		
693	220KV Binaguri-Birpara 1 line	20-Dec-20	7:00	30-Dec-20	16:00	OCB	POWERGRID ER-II	Railway Diversion work at by 145-146 , Execution by NFR Railway	Detailed Work Plan/ Sketch to be submitted			
694	220KV Binaguri-Birpara 2 line	20-Dec-20	7:00	30-Dec-20	16:00	OCB	POWERGRID ER-II	Railway Diversion work at by 145-146 , Execution by NFR Railway	Detailed Work Plan/ Sketch to be submitted			
695	132 KV BUS-2 at Rangpo	20-Dec-20	7:00	21-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Other Bus Should be available		ERSS-XX PROJECT
696	400KV Maithon-Right Bank # I	20-Dec-20	7:00	3-Jan-21	16:00	OCB	POWERGRID ER-II	Re conducting work	Detailed Work Plan to be submitted/ May be availed		MPL	
697	400KV Maithon-Right Bank # II	20-Dec-20	7:00	3-Jan-21	16:00	ODB	POWERGRID ER-II	To be kept in Non-Auto Mode during reconducting of 400KV Maithon- RB# I line for safety measure	when one MPL unit is under			
698	400KV Maithon - Mejia #1 Line	20-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-II	Insulator Replacement work at major crossings	Detailed Status of Work done/ Pending work needs to be submitted			
699	400kv Main bay of Maithon-1 at MPL	20-Dec-20	7:00	3-Jan-21	16:00	OCB	POWERGRID ER-II	Upgradation of Bay equipmenets under ERSS-XVII Project work. Shut down of Bays proposed in respect of line shut down for reconducting work.	Detailed Work Plan to be submitted	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
700	400 KV D/C Arambag - Kolaghat, Arambag - Durgapur TL (WBSETCL)	20-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-II	Stringing b/w AP 31/0 to 32/0 of 765 KV D/C Medinipur-Jeerat TL Over existing 400 KV D/C Arambag - Kolaghat, Arambag - Durgapur TL (WBSETCL)			WB	
701	Rangpo-Kishanganj AT RANGPO SS	20-Dec-20	7:00	20-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		After retun of Rangpo-Binaguri		
702	765KV Angul_Sundargarh Ckt 4 Main Bay 720 at Angul	20-Dec-20	7:00	20-Dec-20	16:00	OCB	ER-II/Odisha/Angul SS	SF6 Gas leakage rectification		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC	
703	400 KV 411 Tie Bay of Baripada-Pandiabili & Baripada-TISCO line at Baripada	20-Dec-20	7:00	21-Dec-20	16:00	OCB	ER-II/Odisha/Baripada S/S	Gasket replacement		ER-SR TTC to be reduced by 2000 MW		
704	HVDC Pole-2	20-Dec-20	7:00	21-Dec-20	16:00	OCB	ER-II/Odisha/HVDC Talcher	RTV coating of smoothing reactor as a preventive measure.		ER-SR TTC to be reduced by 2000 MW		
705	NTPC Feeder- 3 & 4 and HVDC BUS-3 & 4	20-Dec-20	7:00	21-Dec-20	16:00	OCB	ER-II/Odisha/HVDC Talcher	Shut-down of HVDC BUS - III & IV shall be availed for insulator replacement of Bus Sectionizer Isolator (10C04-Q11 & Q21) . Pole-II Main Feeder Bus side isolator (10C03-A-Q1)and ACF 3 Main Bus side isolator(10C03-C-Q2) . Remark - : Pole - 2 shall remain in S/D for RTV Coating as per SL No- 04. Pole -I shall remain in service through NTPC FEEDER 1 & 2 and HVDC BUS- I & II) . Pole -I will operate in full power capability andAll the filters of ACF-1 & 2 will remain in service		Both Main bay should be available, at least two dia should be complete		
706	400 KV D/C Purnea-Biharsharif Ckt-01	20-Dec-20	7:00	20-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available		
707	A/R OF 400 KV D/C Purnea-Biharsharif Ckt-02	20-Dec-20	7:00	20-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault		
708	400kV Varanasi North Main Bay (CWD300S2) at Pusauli	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
709	220 KV main bay of Gaya-Bodhgaya line-2 (204) at Gaya	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Element to be kept Charged with Transfer Bus		
710	209 BAY Main bay of BSPTCL-2 at Kisanaganj	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
711	765/400KV, 3 X 500MVA ICT-1 at New Ranchi	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available	NLDC	
712	220 KV PURNEA-NEWPURNEA-1 (201-52) AT NEW PURNEA	21-Dec-20	7:00	23-Dec-20	16:00	OCB	POWERGRID ER-I	SF6 GAS LEAKAGE ARREST AT B-PH		Other Ckt should be available		
713	400 KV D/C KAHAGAON-FARAKKA CKT 3	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Insulator.		Other Ckt should be available		
714	400 KV Main Bay (Bay no 433) of 400KV Biharsharif -Varanasi Line-2 at Biharsharif	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		May be allowed
715	400 KV BIHARSHARIF - BALIA CKT - II	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings. Total 19 locations. Completed - Nil. To be completed- 19		Other Ckt should be available		Subject to WRPC consent.
716	A/R OF 400 KV BIHARSHARIF - BALIA CKT - I	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT - II		Line Will trip for Transient SLG Fault		
717	400KV Rangpo- Teesta-v Ckt-1	21-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-II	Porcelain insulator replacement at major crossing.				Any load restriction on Sahupuri-Pusauli line???
718	400KV Rangpo-Teesta-v Ckt-2	21-Dec-20	7:00	28-Dec-20	16:00	OCB	POWERGRID ER-II	For rectification of SF6 gas leakage repair work.	Detailed Work Plan to be submitted		NHPC	
719	400KV Main bay at Sagardighi-II at Durgapur	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		Sagardighi-II line shall remain in service through Tie CB 411
720	500 MVA ICT#5 at Subhasgram	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of ICT#5		Other ICT(s) Should be available	WB	500 MVA ICT#5 will be under Shutdown.
721	80MVAR B/R-I at Keonjhar	21-Dec-20	7:00	21-Dec-20	16:00	ODB	Keonjhar	CSD tuning (Shutdown will be taken if not availed in NOV20)				
722	Bay No 430:- 400 kv Sng 2 Main Bay at Rourkela	21-Dec-20	7:00	21-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		

723	706 Main Bay of 765/400KV ICT-2 at Sundargarh	21-Dec-20	7:00	21-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		Subject to NRPC consent.
724	765KV /400KV ICT-II at Sundargarh	21-Dec-20	7:00	21-Dec-20	11:30	ODB	ER- II/Odisha/Sundargarh	Guy Arrngement works for system improvement		Other ICT(s) Should be available	NLDC		Subject to NRPC consent.
725	400KV Sundargarh-Raigarh Ckt #1	21-Dec-20	7:00	21-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	TL Maint work		Other Ckt should be available			Subject to WRPC consent.
726	220 KV DMTCL(Darbhanga)-Ujarpur S/C T/L	21-Dec-20	7:00	23-Dec-20	16:00	ODB	BSPTCL	For tree pruning and jumper tightening work		Other Ckt should be available		Ujarpur will avail power from alternate sources.	
727	221 KV Patna(PG)-Khagaul ckt 1, ckt2 and ckt 3	21-Dec-20	7:00	21-Dec-20	13:00	ODB	BSPTCL	For replacement of 132 kv and 220 KV main bus Isolator		May be taken on by one		Khagaul will avail power from Bihta(New) at 132 KV Level	Subject to Bhutan consent
728	220kv Jarnshedpur-Jindal Tie	21-Dec-20	7:00	21-Dec-20	16:00	ODB	GOMD-III, Jarnshedpur, DVC	Repairing of damaged Y ph conductor in between loc no. 191-192		Both Main bay should be available, at least two dia should be complete			
729	220kv Joda-Ramachandrapur	21-Dec-20	7:00	22-Dec-20	16:00	ODB	GRIDCO	Annual maintenance of 220kv/132/33kv S/Y at Joda grid s/s		Annual		Jindal S/S will avail power supply from Jarnshedpur end.	
730	132kv Joda-Kenduposi	21-Dec-20	7:00	22-Dec-20	16:00	ODB	GRIDCO	Annual maintenance of 220kv/132/33kv S/Y at Joda grid s/s				Jindal S/S will avail power supply from Jarnshedpur end.	
731	220kv Joda-JSPL	21-Dec-20	7:00	22-Dec-20	16:00	ODB	GRIDCO	Annual maintenance of 220kv/132/33kv S/Y at Joda grid s/s				Jindal S/S will avail power supply from Jarnshedpur end.	
732	220kv Tarkera-Rourkela PG Ckt-II	21-Dec-20	8:00	21-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Ckt should be available		220kv Tarkera-Rourkela PG Ckt-I will remain in service	
733	400 KV MB-Ilal Jeerat	21-Dec-20	7:00	21-Dec-20	15:00	ODB	WBSETCL	Repairing of Main Bus conductor		Other Bus Should be available			
734	A/R OF 400 kv D/C Purnea-Biharsharif Ckt-01	21-Dec-20	7:00	21-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			May be allowed
735	400 kv D/C Purnea-Biharsharif Ckt-02	21-Dec-20	7:00	21-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available			Subject to WRPC consent.
736	132 KV Joda-Kendposi T/L	21-Dec-20	7:00	23-Dec-20	11:00	OCB	JUSNL	Replacement of TB Isolator, LA,PT of Joda feeder at kendposi end under PSDF Scheme		Other Ckt should be available		OPTCL	
737	400KV Main bay at Sagardighi-II at Durgapur	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
738	132KV Baripada-Bhograi line	21-Dec-20	7:00	21-Dec-20	13:30	ODB	ER- II/Odisha/BARIPADA S/S	CT AMP work		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
739	315 MVA ICT#1 and its 400KV side Bay at SgTTP	21-Dec-20	7:00	21-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		ICT#1 Shut Down.	
740	400 kv SgTTP-Berhampur #1 Bay & Tie Bay.	21-Dec-20	7:00	21-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Berhampur #1 Line Shut Down.	
741	220 kv main bay of Gaya-Bodhgaya line-1 (206) at Gaya	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Element to be kept Charged with Transfer Bus			
742	400kv Koderma - Gaya-II	22-Dec-20	7:00	26-Dec-20	16:00	ODB	POWERGRID ER-1	for replacement of Porcelain insulator with (CLR) Polymer insulator at Major crossings.	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available			
743	400 KV D/C KAHAGAON-FARAKKA CKT 4	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of insulator.		Other Ckt should be available			Subject to NRPC consent.
744	400 KV Main Bay (Bay no 440) of 400KV Biharsharif -Varanasi Line-1 at Biharsharif	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			Subject to NRPC consent.
745	400 KV MUZAFFARPUR-PURNIA LINE-1	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-I	RETROFITTING AND TESTING OF AUTO RECLOSER		Other Ckt should be available			Subject to NRPC consent.
746	400 KV BIHARSHARIF - BALIA CKT - I	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelain Insulator with Polymer Insulator at road/river/rail/power line crossings. Total 19 locations: Completed - Nil. To be completed- 19		Other Ckt should be available			
747	A/R OF 400 KV BIHARSHARIF - BALIA CKT - II	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT - I		Line Will trip for Transient SLG Fault			
748	400kv Koderma - Gaya-II	22-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.		Other Ckt should be available			
749	A/R of 400kv Koderma - Gaya-I	22-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.		Line Will trip for Transient SLG Fault			
750	315MVA ICT-2 AT ALIPURDUAR	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Work		Other ICT(s) Should be available	WB		May be allowed
751	400 KV TALA-BINAGURI-I	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-II	Jumper rectification works at Loc. 224 of railway crossing span		Other Ckt should be available			Subject to WRPC consent.
752	400KV Main bay Bus Reactor-III at Durgapur	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		125 MVAR BR-III shall remain in service through Tie CB. 423 CB	
753	50 MVAR Sagardighi LR at Subhasgram	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 50 MVAR Sagardighi LR	May be availed after winter (will be reviewed in Feb21 OCC)	Reactor Shutdown to be avoided in lean winter period		50 MVAR Sagardighi LR will be under Shutdown	
754	400 KV BUS-II AT RANGPO SS	22-Dec-20	7:00	29-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		Other Bus Should be available			
755	10952- 132KV Baripada Line Main bay at Baripada	22-Dec-20	7:00	22-Dec-20	16:00	ODB	ER- II/Odisha/BARIPADA S/S	AMP works		Element to be Kept Charge with Transfer Bus			
756	220 KV Bus # 1 at Rengali	22-Dec-20	7:00	22-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP work		Other Bus Should be available	GRIDCO		Subject to NRPC consent.
757	Bay No 405:- 400 kv Talcher 1 Tie Bay at Rourkela	22-Dec-20	7:00	22-Dec-20	16:00	ODB	ER- II/ODISHA/ROURKELA	AMP WORKS		Both Main bay should be available, at least two dia should be complete			Subject to NRPC consent.
758	715 Main Bay of 765KV Sundargarh-dharamajygarh ckt-3 at Sundargarh	22-Dec-20	7:00	22-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
759	400KV Sundargarh-Raigarh Ckt #3	22-Dec-20	7:00	22-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	TL Maint work		Other Ckt should be available			
760	220kv Meramundali-Kaniha ckt-I	22-Dec-20	7:00	23-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line and to by pass wavetrap and to check tightness of all points & overhauling of line isolator at Meramundali end		Other Ckt should be available		220KV Meramundali-Kaniha ckt-II will remain in service	
761	400KV Main bay Bus Reactor-III at Durgapur	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			

762	400KV side bay of ICT#2 & Tie bay at SgTPP	22-Dec-20	7:00	22-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		ICT Shut Down not required.	
763	400 KV SgTPP-Gokarna #1 Bay & Tie Bay.	22-Dec-20	7:00	22-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Gokarna #1 Line Shut Down.	May be allowed
764	400/220 kv 500MVA ICT-1 at Pusaui	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK	Other ICT(s) Should be available	BSEB		
765	220 KV main bay of Gaya-Dehri line-2 (208) at Gaya	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK	Element to be kept Charged with Transfer Bus			
766	400 kv bus 2 at Mothari	23-Dec-20	7:00	24-Dec-20	16:00	OCB	POWERGRID ER-I	HV testing & Bus bar protection testing of extension bus	Other Bus Should be available	BSEB		
767	400KV Main bay of Biharsharif-Muzaffarpur ckt 2 (bay No 401) at Biharsharif	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
768	400 KV Tie Bay (Bay no 441) of 400KV Biharsharif -Varanasi Line-1 at Biharsharif	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Both Main bay should be available, at least two dia should be complete			
769	400 KV MUZAFFARPUR-PURNIA LINE-2	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-I	RETROFITTING AND TESTING OF AUTO RECLOSE RELAY	Other Ckt should be available			
770	400 KV BIHARSHARIF - BALIA CKT - II	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings. Total 19 locations. Completed - Nil. To be completed- 19	Other Ckt should be available			
771	A/R OF 400 KV BIHARSHARIF - BALIA CKT - II	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT - II	Line Will trip for Transient SLG Fault			
772	765KV-DHARAMJAYGARH-RANCHI-1	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID WR-I	For Tamnar Bay Contruction Works at Dharamjaygarh end.	Other Ckt should be available	NLDC		
773	400 KV MUZAFFARPUR-GORAKHPUR 1	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID NR-III	AMP of Line Bay equipments at PGCL Gorakhpur S/s	Other Ckt should be available	NLDC		
774	401 KV TALA-BINAGURI-II	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-II	Jumper rectification works at Loc. 224 of railway crossing span	Other Ckt should be available			
775	132 KV BUS COUPLER BAY AT SILIGURI	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work	Other Bus Should be available			Not approved in SRPC OCC meeting.
776	220 KV Buscoupler Bay at Subhasgram	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 204 Bay	Other Bus Should be available		204 Bay will be under Shutdown	
777	220 KV D/C Satgachia - Jeerat TL (WBSETCL)	23-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-II	Stringing b/w AP 154/0 to AP155/0 of 765 KV D/C Medinipur-Jeerat TL Over existing 220 KV D/C Satgachia - Jeerat TL (WBSETCL)	Other Ckt should be available	WB		
778	400/220/33 KV ICT-I & II AT RANGPO SS	23-Dec-20	7:00	23-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).	Other ICT(s) Should be available			
779	10152- 132KV Jaleswar Line Main bay at Baripada	23-Dec-20	7:00	23-Dec-20	16:00	ODB	ER- II/Odisha/BARIPADA S/S	AMP works	Element to be Kept Charge with Transfer Bus			
780	220 KV Bus # 2 at Rengali	23-Dec-20	7:00	23-Dec-20	16:00	ODB	ER- II/Odisha/Rengali	For AMP work	Other Bus should be available	GRIDCO		
781	718 Main Bay of 765KV Sundargarh-dharamjaygarh ckt-4 at Sundargarh	23-Dec-20	7:00	23-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	AMP works	Tie Bay and Main bay of Tie Should be available. Atleast two dia should be	NLDC		Approved in SRPC occ meeting. TTC Reduction upto 300 MW in the ER-SB corridor during the
782	765KV Sundargarh-Dharamjaygarh Ckt #3	23-Dec-20	7:00	23-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	TL Maint work	Other Ckt should be available	NLDC		
783	132KV Baripada- Baripada PG line	23-Dec-20	7:00	23-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line	Other Ckt should be available		Baripada will avail P/S from Balasore	
784	Jeerat-Rajarahat(PG) 220 KV Ckt 2	23-Dec-20	7:00	23-Dec-20	15:00	ODB	WBSETCL	Tan delta testing of CTs	Other Ckt should be available			
785	400 KV D/C KAHALGAON-MAITHAN TRANSMISSION LINE	23-Dec-20	7:00	23-Dec-20	16:00	ODB	ADANI POWER (JHARKHAND) LTD	OVER HEAD CROSSING	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
786	Teesta III - Kishanganj Line circuit 2 and circuit 2(a)	23-Dec-20	7:00	23-Dec-20	16:00	On Daily Basis	TVPTL	For removing trees and bamboos in the transmission corridor and rectification of shutdown nature defects.	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
787	400 kv SgTPP-Berhampur #2 Bay & Tie Bay.	23-Dec-20	7:00	23-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Berhampur #2 Line Shut Down.	
788	400 kv SgTPP-Gokarna #1 Bay & Tie Bay.	23-Dec-20	7:00	23-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Gokarna #1 Line Shut Down.	
789	400/220 kv 500MVA ICT-2 at Pusaui	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK	Other ICT(s) Should be available	BSEB		
790	220 KV main bay of Gaya-Dehri line-1 (209) at Gaya	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK	Element to be kept Charged with Transfer Bus			
791	MAIN BAY OF 400 KV SILIGURI-1 (401-52) AT NEW PURNEA	24-Dec-20	7:00	26-Dec-20	16:00	OCB	POWERGRID ER-I	SF6 GAS LEAKAGE ARREST AT Y-PH	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			Not approved in SRPC OCC meeting.
792	400KV Main bay of Biharsharif-Muzaffarpur ckt 1 (bay No 403) at Biharsharif	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
793	400 KV Tie bay of Biharsharif- Lakhisara-I (Bay no. 413) at Biharsharif	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Both Main bay should be available, at least two dia should be complete			May be allowed
794	400 KV BIHARSHARIF - BALIA CKT - I	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings. Total 19 locations. Completed - Nil. To be completed- 19	Other Ckt should be available			
795	A/R OF 400 KV BIHARSHARIF - BALIA CKT - II	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT - I	Line Will trip for Transient SLG Fault			
796	400 KV MUZAFFARPUR-GORAKHPUR 2	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID NR-III	AMP of Line Bay equipments at PGCL Gorakhpur S/s	Other Ckt should be available	NLDC		
797	220 KV Subhasgram Newtown Line	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 205 Bay	Other Ckt should be available		220 KV Newtown Line will be under Shutdown	
798	400/220/33 KV ICT-III & IV AT RANGPO SS	24-Dec-20	7:00	24-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).	Other ICT(s) Should be available			
799	315 MVA ICT I at Baripada	24-Dec-20	7:00	24-Dec-20	16:00	ODB	II/Odisha/BARIPADA S/S	CT connector replacement.	Other ICT(s) Should be available	GRIDCO		
800	400 KV ROURKELA-SUNDARGARH#2 LINE	24-Dec-20	7:00	24-Dec-20	16:00	ODB	ER- II/ODISHA/ROURKELA	LINE MAINTENANCE WORKS	Other Ckt should be available			
801	702 Tie Bay of 765/400KV ICT-1 & 765.240MVAR Bus Reactor-1 at Sundargarh	24-Dec-20	7:00	24-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	AMP works	Both Main bay should be available, at least two dia should be complete	NLDC		

802	765KV Sundargarh-Dharamjaygarh Ckt #4	24-Dec-20	7:00	24-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	TL Maint work		Other Ckt should be available	NLDC	
803	132KV Baripada PG-Bhograi feeder	24-Dec-20	7:00	24-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Ckt should be available		Bhograi will avail P/S from Jaleswar
804	400 KV SgTPP-Berhampur #2 Bay & Tie Bay.	24-Dec-20	7:00	24-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Berhampur #2 Line Shut Down.
805	400 KV SgTPP-Farakka #2 Bay & Tie Bay.	24-Dec-20	7:00	24-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Farakka #2 Line Shut Down.
806	400KV BIHARSHARIF-SASARAM-1 Main Bay (Bay No 419) at Biharsharif	25-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
807	400 KV ICT 2 Main bay (422) at Biharsharif	25-Dec-20	7:00	25-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
808	400 KV BUS 1 at Biharsharif	25-Dec-20	7:00	29-Dec-20	16:00	OCB	POWERGRID ER-I	For Bus Bar Commissioning work of TBEA Project Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings. Total 19 locations. Completed - Nil. To be completed- 19		Other Bus Should be available	BSEB	
809	400 KV BIHARSHARIF - BALIA CKT - II	25-Dec-20	7:00	25-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALLIA CKT-II		Other Ckt should be available		
810	A/R OF 400 KV BIHARSHARIF - BALIA CKT - I	25-Dec-20	7:00	25-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.		Line Will trip for Transient SLG Fault		
811	400KV Maithon - Gaya-I	25-Dec-20	7:00	27-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.		Other Ckt should be available		
812	A/R of 400KV Maithon - Gaya-II	25-Dec-20	7:00	27-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.		Line Will trip for Transient SLG Fault		
813	400KV Maithon -Meja # 2 Line	25-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-II	Insulator Replacement work at major crossings	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available		
814	400 KV Rajarhat Line Main Bay at Subhasgram	25-Dec-20	7:00	25-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 404 Bay		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		404 Bay will be under Shutdown
815	400/220/33 KV ICT- V & TEESTA-V-I CKT AT RANGPO SS	25-Dec-20	7:00	25-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		Other Ckt should be available		
816	765KV Angul-Sundargarh Ckt 4 Tie Bay 719 at Angul	25-Dec-20	7:00	25-Dec-20	16:00	OCB	ER-II/Odisha/Angul SS	SF6 Gas leakage rectification		Both Main bay should be available, at least two dia should be complete	NLDC	
817	400 KV ROURKELA-SUNDARGARH#4 LINE	25-Dec-20	7:00	25-Dec-20	16:00	ODB	ER- II/ODISHA/ROURKELA	LINE MAINTENANCE WORKS		Other Ckt should be available		May be availed as per S.no 781.
818	132 KV Bus 1 at Motihari	26-Dec-20	7:00	27-Dec-20	16:00	OCB	POWERGRID ER-I	Erection, HV testing & Bus bar protection testing of extension bus		Other Bus Should be available	BSEB	
819	315 MVA ICT 1 Main Bay (Bay no 415) at Biharsharif	26-Dec-20	7:00	26-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
820	400 KV BIHARSHARIF- KODERMA-1 Main bay (Bay no.434) at Biharsharif	26-Dec-20	7:00	26-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
821	500MVA ICT4 at Biharsharif SS	26-Dec-20	7:00	26-Dec-20	16:00	ODB	POWERGRID ER-I	CSD Commissioning work under project head ERSS-XX	Detailed Work Plan to be submitted	Other ICT(s) Should be available	BSEB	
822	400KV BIHARSHARIF- LAKHISARAI CKT-I	26-Dec-20	7:00	26-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing		Other Ckt should be available		Subject to WRPC consent.
823	A/R OF 400 KV BIHARSHARIF-LAKHISARAI-II	26-Dec-20	7:00	26-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing		Line Will trip for Transient SLG Fault		
824	400 KV Sagardighi Line Main Bay at Subhasgram	26-Dec-20	7:00	26-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 401 Bay		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		401 Bay will be under Shutdown
825	TEESTA-V-II & RANGPO-Dikchu AT RANGPO SS	26-Dec-20	7:00	26-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		Other Ckt should be available		
826	20852- 315MVA ICT I Bay at Baripada	26-Dec-20	7:00	26-Dec-20	16:00	ODB	ER- II/Odisha/BARIPADA S/S	AMP works		Other ICT(s) Should be available		
827	705 Main Bay of 765/400KV ICT -2 & 765.240MVAR Bus Reactor-2 at Sundargarh	26-Dec-20	7:00	26-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC	
828	220kv Budhipadar-Korba S/C line ckt-III	26-Dec-20	7:00	30-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	TL Maint work-Earthing & insulator change		ER-SR TTC to be reduced by 2000 MW	NLDC	
829	220 KV Patna(PG)-Khagaul ckt 1, ckt2 and ckt 3	26-Dec-20	7:00	26-Dec-20	15:00	ODB	BSPTCL	For replacement of 132 kv and 220 KV main bus Isolator		Other Ckt should be available		Khagaul will avail power from Bihta(New) at 132 KV Level
830	400 kv SgTPP-Gokarna #2 Bay & Tie Bay.	26-Dec-20	7:00	26-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Gokarna #2 Line Shut Down.
831	400 kv SgTPP-Jeerat # 1 Bay & Tie Bay.	26-Dec-20	7:00	26-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Jeerat # 1 Line Shut Down.
832	400KV BIHARSHARIF- LAKHISARAI CKT-II	27-Dec-20	7:00	27-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing		Other Ckt should be available		
833	A/R OF 400KV BIHARSHARIF- LAKHISARAI CKT-I	27-Dec-20	7:00	27-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing		Line Will trip for Transient SLG Fault		
834	Tie Bay of 400 KV Rajarhat Line and 315 MVA ICT#2 (405 Bay) at Subhasgram	27-Dec-20	7:00	27-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 405 Bay		Both Main bay should be available, at least two dia should be complete		405 Bay will be under Shutdown
835	Rangpo-Kishanganj AT RANGPO SS	27-Dec-20	7:00	27-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		After retun of Rangpo-Binaguri		
836	400 KV Balangir-Meramundali Line	27-Dec-20	7:00	27-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 400KV Balangir-Angul line.		ER SR TTC Gazuwaka at 350 MW		
837	Main Bay of 400 KV Balangir-Angul Line (401 BAY)	27-Dec-20	7:00	27-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 401 52CB and 401 CT		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
838	714 Tie Bay of 765KV Sundargarh-Angul ckt-2 & 765KV Sundargarh-Dharamjaygarh ckt-3 at Sundargarh	27-Dec-20	7:00	27-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	AMP works		Both Main bay should be available, at least two dia should be complete	NLDC	
839	105 Bay (Pusauli-Kudra Line Bay) at Pusauli	28-Dec-20	7:00	28-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Line to be Charged with Transfer Bus		
840	500MVA ICT-2 AT NEW PURNEA	28-Dec-20	7:00	28-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available	BSEB	
841	400KV BIHARSHARIF- LAKHISARAI CKT-I	28-Dec-20	7:00	28-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing		Other Ckt should be available		

842	A/R OF 400KV BIHARSHARIF- LAKHISARAI CKT-II	28-Dec-20	7:00	28-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing	Line Will trip for Transient SLG Fault		
843	400KV Maithon - Gaya-II	28-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.	Other Ckt should be available		
844	A/R of 400KV Maithon - Gaya-I	28-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.	Line Will trip for Transient SLG Fault		
845	400KV Main Bay of 500 MVA ICT#5 at Subhasgram	28-Dec-20	7:00	28-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 415 Bay	Tie Bay and Main Bay of Tie Should be available, Atleast two dia should be complete		415 Bay will be under shutdown
846	ICT-I (3x 105 MVA) at Jeypore	28-Dec-20	7:00	1-Jan-21	16:00	ODB	ER-II/Odisha /Jeypore	For 220KV Cable termination and Jumper connection from existing ICT-I to ICT-3 Transformer Bay. (Outage to be booked under Construction Head)	ER-SR TTC/ ER-SR TTC to be reduced by 1000 MW	GRIDCO/NLD C	
847	400 KV ROURKELA-SUNDARGARH#1 LINE	28-Dec-20	7:00	28-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	LINE MAINTENANCE WORKS	Other Ckt should be available		
848	717 Tie Bay of 765KV Sundargarh-Angul ckt-1 & 765KV Sundargarh-Dharamjaygarh ckt-4 at Sundargarh	28-Dec-20	7:00	28-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works	Both Main bay should be available, at least two dia should be complete	NLDC	
849	132KV Bangiriposi- Baripada PG line	28-Dec-20	7:00	28-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line & 132/33KV Bangiriposi grid s/s	Other Ckt should be available		Bhograi will avail P/S from Jaleswar
850	400KV Bus coupler bay at KTTPP	28-Dec-20	7:00	29-Dec-20	16:00	ODB	WBSETCL	CT testing	Other Ckt should be available		
851	Jeerat-Rajarahat(PG) 220 KV Ckt 1	28-Dec-20	7:00	28-Dec-20	15:00	ODB	WBSETCL	Tan delta testing of CTs	Other Ckt should be available		
852	400 KV BIHARSHARIF-VARANSI-I	28-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID NR-III	POWERLINE CROSSING BETWEEN LOC NO.851 TO 852	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
853	400 KV BIHARSHARIF-VARANSI-II	28-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID NR-III	POWERLINE CROSSING	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
854	400 KV SgTPP-Gokarna #2 Bay & Tie Bay.	28-Dec-20	7:00	28-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Gokarna #2 Line Shut Down.
855	400 KV SgTPP-Farakka #2 Bay & Tie Bay.	28-Dec-20	7:00	28-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Farakka #2 Line Shut Down.
856	TIE BAY OF 400KV SLG-1 & ICT-2 (402-52) AT NEW PURNEA	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Both Main bay should be available, at least two dia should be complete		
857	132 KV Bus 2 at Motihari	29-Dec-20	7:00	30-Dec-20	16:00	OCB	POWERGRID ER-I	Erection, HV testing & Bus bar protection testing of extension bus	Other Bus should be available	BSEB	
858	400 KV 315 Mva ICT 1 at Biharsharif	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Other ICT(s) should be available		
859	400KV Biharsharif-Kod erma-2 Main Bay (Bay No 427) at Biharsharif	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
860	400 KV BIHARSHARIF- PURNEA 1 LINE BAY 437L AT BIHARSHARIF	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Other Ckt should be available		
861	400KV Biharsharif Banka ckt 1	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	Retrofitting of auto reclose to numerical relay	Other Ckt should be available		
862	400KV BIHARSHARIF- LAKHISARAI CKT-II	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing	Other Ckt should be available		
863	A/R OF 400KV BIHARSHARIF- LAKHISARAI CKT-I	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing	Line Will trip for Transient SLG Fault		
864	125MVAR BUS REACTOR-1 AT ALIPURDUAR	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Work	May be availed after winter (will be reviewed in Feb'21 OCC)		Reactor shutdown in lean winter season should be avoided
865	400 KV Haldia Line#2 Main Bay at Subhasgram	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 413 Bay	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		413 Bay will be under shutdown
866	21152- 500MVA ICT #3 BAY at Baripada	29-Dec-20	7:00	29-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP works	ICT Should be charged through Transfer Bus		
867	Tie Bay of 315 MVA ICT-1 and 400KV Balangir- Angul Line (40102 BAY) at Balangir	29-Dec-20	7:00	29-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 40102 52CB and 40102 CT	Both Main bay should be available, at least two dia should be complete		
868	400 KV 50MVAR Indravati Line LR at Rengali	29-Dec-20	7:00	29-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP work (400 KV Indravati Line will remain out during swich off (30 min) & switch on (30 min) of LR as the Reactor is non-switchable one)	May be availed after winter (will be reviewed in Feb'21 OCC)		Reactor shutdown in lean winter season should be avoided
869	400 KV ROURKELA-SUNDARGARH#3 LINE	29-Dec-20	7:00	29-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	LINE MAINTENANCE WORKS	Other Ckt should be available		
870	400KV Sundargarh-Raigarh ckt-1(407L)	29-Dec-20	7:00	29-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works	Other Ckt should be available		
871	315 MVA ICT #1 at SgTPP	29-Dec-20	7:00	29-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		ICT#1 Shut Down.
872	400 kv SgTPP-Jeerat # 1 Bay & Tie Bay.	29-Dec-20	7:00	29-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Jeerat # 1 Line Shut Down.
873	103 Bay (Pusauli-Karmanasa Bay) at Pusauli	30-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK	Line may be charged through Transfer Bus		
874	400KV BIHARSHARIF- LAKHISARAI CKT-I	30-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing	Other Ckt should be available	BSEB	
875	A/R OF 400KV BIHARSHARIF- LAKHISARAI CKT-II	30-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing	Line Will trip for Transient SLG Fault		
876	Tie Bay of 400 KV Haldia Line#2 and 500 MVA ICT#5 at Subhasgram	30-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 414 Bay	Both Main bay should be available, at least two dia should be complete		414 Bay will be under shutdown
877	160 MVA ICT I at Baripada	30-Dec-20	7:00	30-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP works	Other ICT(s) should be available	GRIDCO	
878	220KV Budhipadar-Korba ckt-3	30-Dec-20	7:00	30-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works	Other Ckt should be available		
879	400kv Mendhasal- Meramundali ckt-I	30-Dec-20	7:00	30-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance work at Mendhasal Grid S/S and Line isolator alignment and overhauling at Meramundali grid	Other Ckt should be available		400KV Mendhasal- Meramundali Ckt-II will remain in service.

